

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Foundation work at A-1 and B-2

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER
EQPT. NO.	# Personnel	DESCRIPTION	REGULAR	OT	DT	RENTAL			Idle or Down	Clear/60+ *F
		(Equipment or Labor)								REMARKS
D12-261	C	Manitowoc - 4100W	10							T-D
7-154	C	CAT - IT28B loader	10							T-D
30-196	C	Lincoln Electric 300D Generator	10							T-D
549-20-6031	R	DCA25USI MQ power generator	10							T-D
7R24999	C	F-150 pick-up	10							T-D
L-270	R	D185Q Sullivan air compressor	10							T-D
	1	Adam Price (Pldr.)	8	2						T-D
	1	Bill White (OE)	8	2						T-D
	1	Craig Brewer (Pldr. App.)	8	2						T-D
	1	Doug Brewer (Pldr.)	8	2						T-D
	1	Ken White (OE)	8	2						T-D
	1	Richard Hiebert (Pld. For)	8	2						T-D
	1	Richard Pearl	2							T-D Safety coordinator
	1	Richie Hiebert (Pldr. App.)	8	2						T-D
	1	Brad Middelton (Pld. For.)	2							Drill-Tech

REMARKS

Site vist, T-D to continue excavation at A-1 and form up and pour concrete at vertical face at B-2 to creat bearing surface for tension load jack.
Drill-Tech foreman Brad M onsite dropping of equipment. D-T has brought out DT-600-12 jack for micro-pile proof testing.
Drill -Tech has provided, T-D with all the current revised information on the tension load sequence and stresseing Jack.
T-D has asked Drill-Tech not to provide any infromation direct to Caltrans. Information needs to move from Drill-Tech to T-D to ABF to CT.
ABF has also requested CT to go through them in-regards to work with T-D.
Phone conversation and meeting with Brandon Yee of ABF, item # 8 pay-estimate quantity clarification. Issue resolved.
Weekly TT team - ABF construction meeting. See attached meeting minutes for details.
3-day and 7-day compressive strength breaks for Micro-pile grout provided by ABF today. Copy attached.

SFOBB-SAS
March 18, 2008– 1:30pm

**Temporary Towers Construction
Small Conference Rm.- 333 Burma Rd.
Meeting Minutes**

Attendees:

Gilel Klebanov	Scott Tudor
Art Pannu	Bill O'Sullivan
Thanh Le	
Jason Wilcox	
Damon Brown	
Abdikarim Ali	
Shewit Semere	

1. Opening Discussion.

G piles, weld repairs / load-out end of month.
D & F piles in transit.
Continue fabrication of driving frame "F & G" at SKT Mare Island.
Tower A – C, fabrication continues at AB Pennsylvania.
Truss A- C, fabrication continues at AB Oregon.

2. Foundation work, footing B-2.

- ABF/KCB has resolved the issue regarding out of tolerance batter piles #9 and #10. KCB recommended an increase in proof test Tension force by 10% to 1700 KN on batter piles. ABF/KCB to submit revision to Submittal # 197 incorporating all field/design changes made so far.
 1. California PE stamped as-built plans for location of batter piles #9 & #10.
 2. California PE stamped letter/calculations for change in proof test tension force.
 3. California PE stamped plans for spoil platform.
- ABF to provide Certificate of Compliance/Material Certification for Micro-piles, rock bolts and cement grout.
- ABF/T-D/Drill-Tech to submit actual procedure, sequence, tension load protocol, jack calibration information and safety information for handling 600ton jack per approved work-plan submittal for foundation work at A and B before start of Proof testing work.
- ABF to provide transmittal on why, item # 10 of the approved Foundation A & B work plan/grout plan for micro-piles was not followed.

3. Foundation work, footing A-1.

ABF to generate California PE stamped revised plans to Submittal # 197 for rock-bolt/shot-crete wall face.

4. Foundation work, footing B-1.

- Revision - 5 to addendum 4 of SWPPP has been approved.
- T-D to install modified SWPPP measures and start work.

5. Driving Frame D

- ABF to submit work plan for approval, which is being reviewed by KCB. Work plan was submitted by T-D to ABF for review and approval.
- ABF is in the process of hiring KCB for Quality Assurance.

6. Upcoming work/T-D schedule.

T-D to work 10-hr. 5-day schedule.

7. Other issues

General Survey plan for Temporary Tower work.

Art to write e-mails for field change issues and ABF to respond with Transmittal, for items that do not need approval. Thanh Le brought up the issue that T-D/ABF continued to do work without revised approved plans and documentation. ABF should submit information to CT for approval, as-soon as such field changes occur and issues are verbally resolved.

Miscommunication of scheduled work between T-D/ABF prevented ABF's QC from taking grout samples (per approved work plan) for batter piles at footing B-2. ABF assured that such issue will be prevented in the future.