

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Foundation work at A-1 and B-2

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.						WEATHER Clear/60+ *F
			REGULAR	OT	DT	RENTAL		Idle or Down	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)							
D12-261	C	Manitowoc - 4100W	10						T-D
7-154	C	CAT - IT28B loader	10						T-D
30-196	C	Lincoln Electric 300D Generator	10						T-D
549-20-6031	R	DCA25USI MQ power generator	10						T-D
7R24999	C	F-150 pick-up	10						T-D
L-270	R	D185Q Sullivan air compressor	10						T-D
	1	Adam Price (Pldr.)	8	2					T-D
	1	Bill White (OE)	8	2					T-D
	1	Craig Brewer (Pldr. App.)	8	2					T-D
	1	Doug Brewer (Pldr.)	8	2					T-D
	1	Ken White (OE)	8	2					T-D
	1	Richard Hiebert (Pld. For)	8	2					T-D
	1	Richie Hiebert (Pldr. App.)	8	2					T-D

REMARKS

Contractor finally starts to form up vertical face at B-2.
Contractor brings out 9000lb excavator at A-1. Exacavte approx. 1+ m today.
Bi-weekly Safety meeting.
Bi-weekly all staff meeting.
TT erection/analysis presentation by TYLin/MN.
TT and T1-ET design/schedule meeting.
Gilel briefed me on upper management meeting held this morning, in regards to contractors responsibility for providing documentation for Temporary Towers works.
1. ABF will provide revisions to approved submittals for approval/information if there is change in member dimensions, size, fabrication or engineering spec. requirements.
2. ABF will provide Transmittal/Information if changes are minor and issues involved can be field resolved.
3. No Material Certification or Certificate of Compliance required for steel, pre-packaged grout, engineered products delivered.
4. ABF will have it own QC and will submitt to Caltrans their QC plan and personnel.
Manuel R. (KCB) provided an unofficial copy of the jack calibration data.

REC'D *08 APR-05 #004060


 Signature

TE - Civil
 Title
 Arashdeep Pannu