

**ASSISTANT STRUCTURE REP.'S DAILY REPORT**

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

**Foundation work at A-1 and B-2**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER
EQPT. NO.	# Personnel	DESCRIPTION	REGULAR	OT	DT	RENTAL			Idle or Down	Clear/60+ *F
		(Equipment or Labor)								REMARKS
D12-261	C	Manitowoc - 4100W	8							T-D
7-154	C	CAT - IT28B loader	8							T-D
30-196	C	Lincoln Electric 300D Generator	8							T-D
549-20-6031	R	DCA25USI MQ power generator	8							T-D
7R24999	C	F-150 pick-up	8							T-D
L-270	R	D185Q Sullivan air compressor	8							T-D
246-01-6015	R	John-Deer 9000lb excavator	8							T-D
	1	Adam Price (Pldr.J)	8							T-D
	1	Bill White (OE.J)	8							T-D
	1	Craig Brewer (Pld. App.)	8							T-D
	1	Doug Brewer (Pld.J)	8							T-D
	1	Ken White (OE.J)	8							T-D
	1	Richard Hiebert (Pld. For.)	8							T-D
	1	Richard Pearl	2							T-D Safety coordinator
	1	Richie Hiebert (Pld. App.)	8							T-D

**REMARKS**

Field visit twice today, most of the staff in training
Form up at B-2 vertical face continues.
Working on schedule layout sheet.
Seong informed me of change, in sheet 08-002A-02, plan view shows W8x58 section in the transverse/east-west direction to be continuos.
Filed delivery has it split in two pieces with bolted connection. This is a change.
I have already talked to Bill O's about it. They will have to provide a PE stamped drawing for this change (Engineered section).
Meet with Gilel and Jason to go over work coverage while I am in training.
Field convesation with Bill O's about CoC and Material certifications.
Went over survey calculations for C-foundation with Jason, Thanh and Victor.

REC'D \*08 APR-05 #004061

  
 Signature

TE - Civil

Title  
 Arashdeep Pannu