

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 462  
Project Work Day No. 672  
Date 19-MAR-2008  
Shift Hours Start 06:30 Stop 17:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

Weather: Fog and wind, 62°-64°

			HOURS - ITEM NO.														
EQUIPMENT AND/OR LABOR:			TOTAL HOURS	IDLE OR DOWN													REMARKS
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)															
D12-261	C	Manitowoc Crane	10														
L-270	R	D185Q Sullivan Air Compressor		IDLE													
7W39831	C	Chevy 3500 Pick Up Truck	10														
30-196	C	Power Generator		IDLE													
7-154	C	CAT-IT28B Loader	10														
Traylor Dutra	1	Richard Hiebert (FOR)	10														
Traylor Dutra	1	Ken White (OE)	10														
Traylor Dutra	1	Bill White (OE)	10														
Traylor Dutra	1	Adam Price (PLDR)	10														
Traylor Dutra	1	Doug Brewer (PLDR)	10														
Traylor Dutra	1	Craig Brewer (PLDR)	10														
Traylor Dutra	1	Richie Hiebert (PLDR)	10														
Traylor Dutra	1	Richard Pearl	2														

**Description of Operation:**

- Field Visit, arrived 6:30AM
  - Drill Tech came and removed Chemgrout Grout Pump from site
  - B1: Installed gravel bags
  - B2: ABF surveyed edge and centerline of footing. T/D finished fabricating forms and had them mobilized down to B2
  - A1: No work. Excavator is to be delivered to site tomorrow morning and 7:00am.
- 1:00pm: Art's construction meeting, discussed process of proof testing for micropiles
- Worked 2 O.T.

Inspector:

Gina Rizzardo *Gina Rizzardo* Transportation Engineer/Assistant Structure Rep.