

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 3/16/08 through 3/22/08

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 26%

Contract Approval Date: May 3, 2006

Completed – 26%

First Working Date: May 18, 2006

Bid Amount: \$1,434M

Est. Date of Completion – Spring 2013

Days: 644 (up to February 20, 2008)

CCO days: 30 (up to February 20, 2008)

Contract Days: 2,490 (original contract days).

Total Amount paid to contractor (Items, CCO's and MOH): \$378,854,817.38

Total Amount paid to contractor (Items and CCO's): \$359,758,716.59

Total MOH: \$19,096,100.79

Mobilization: \$215,000,000.00

Project Total: \$1,434,085,935.00

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Temporary Tower "A" and "B", W2 Cap Beam, E2 Crossbeam, Cable System, and MEP.
- Contractor submitted application for modified dredging permit currently under review by various agencies.
- Requests for Information (RFI): 1551 received - 1529 (99%) responded.
- Working Drawing Submittals: 1335 received - 1198 (90%) responded.

Field work at Pier W2 Cap Beam and Vicinity

- Continue clean up operations from previous concrete pours.
- Install void formwork and reinforcing steel for Pour no. 2.
- Work on post-tensioning anchor rod and plate assemblies for Hinge "K".
- Continuing work on Temporary Towers "A" and "B" pile cap.
-

Steel Fabrication (ZPMC Facilities)

- OBG: Fabrication continues on Lifts "3", "4" including Lifts "5" and "6" segment assemblies.
- Tower: Fabrication of Facility Engineering for Lift 1 continues.
- Shearleg Boom Crane fabrication is on-going.

Steel Fabrication (Other Facilities)

- E2 falsework fabrication is continuing.
- Falsework pre-assembly continues at Pier 7.
- The Barge is on its way from Long Beach, CA to ZPMC, Shanghai, PRC.
- Saddle fabrication for Pier W2 and Tower Saddle Segments 1, 2 and 3 are continuing.
- Temporary Tower fabrication continues on the piles, driving frames and truss members.

REC'D '08 APR 05 #004086

ASSISTANT RE'S DAILY REPORTS:

Monday, March 17, 2007

- Clear and mild
- I cleaned up my email.
- I reviewed the comments from cco 42s1 and discussed them with Mike, Sandy. I brought the hard copies to Nick and Grady sent the electronic file to PB.
- I reviewed Soctt K and Mike charts and comments in preparation for the China trip. I asked Martin to review the comments and brief me. I discussed the comments with Mike t.

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 03-22-08

- I reviewed my calendar for next month and volunteered to interview potential new hires.
- I responded to Nilson's emails regarding his problem with cco 31 being issued as a draft. I explained that it cannot be a final or executed cco until all prices and signatures are done.
- I discussed the FAA light with Sandy and the Bridge Maintenance folks on the phone. We will set up a meeting later.
- I attended the MEP CORE Integration Meeting. Notes are in my file on the agenda. See notes in my file. We discuss Fiber installation, Splicing, packaging the work, spec writing and getting a proficient contractor.

Tuesday, March 18, 2008

- Mostly clear and mild.
- I chaired the Owner / Designer RFI Meeting. Notes are on the agenda.
- I discussed elev 53 with Clive at lunch. We went to Saeed's office to get copies of the alternatives and we discussed them.
- I discussed the ladder at elev 53 to 65 with Clive, Mark woods, Gary, and Tom Ho. It seems that the elimination of the ladder will require additional tower openings that TYL doesn't want.
- I attended a meeting to review all of the comments on cco 42 with PB, TYL, and ABF.
- I met with Sandy, Mike, Mets and CT bridge maintenance to discuss the FAA lights from Automatic Power. Mike will get a sample of the unit from Far Light and have it sent to Mets for testing.
- I caught up on some emailing.

Wednesday, March 19, 2008

- Clear and mild.
- I discussed Sophea's troubles with Reba and Marta. He complained that Reba yelled at him. She is frustrated because he disappears and doesn't complete the work that she gives him.
- I attended CORE meeting and gave an update on the MEP. Notes are in my file.
- I attended the CCO meeting at 2:00. Notes in my file.
- I had more discussions with Reba and Trieu regarding the problems with Sophea. We decided to have Reba and Trieu split the "lead" duties for him. They will have a meeting with him on Thursday. He sent 2 week notice and he will be taking a job with the City and Co of SF. April 1 is his last day.

Thursday, March 20, 2008


- Clear and mild.
- I attended the Safety Meeting.
- Raj drove us to the SF airport and we went to China.
- I worked on diaries on the plane and reviewed notes.

Friday, March 21, 2008

- Partly overcast.
- I arrived in

Saturday and Sunday, March 22 and 23, 2008

- No work planned


William B. Shedd,
SENIOR CONSTRUCTION ENGINEER