

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	469			
Project Work Day No.:	679			
Date	03/26/2008			
Inspectors	Start	10:10	Stop	11:30
Hours		14:10		14:40
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: Sunny with mild temperature - Hi 61 F Lo 43 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to remove excess concrete on the L and T-bars near W2E and W2W with a impact hammer.
- Began formwork for the jacking saddle block support.
- Miscellaneous cleanup and material mobilization.

RPS

- Scheduled to be onsite Monday March 31st.


Office Work:

- Attended weekly Team Concrete meeting with ABF and TY-Lin at 8:00am.
- Wrote todays diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow



File Name:	DSC01122
Date:	03-26-08
By Int:	D Chung

File Name:	DSC01123
Date:	03-26-08
By Int:	D Chung

Description: Formwork for the jacking saddle block support looking in the north direction.

Description: Formwork for the jacking saddle block support looking in the south direction.