

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar: 470
Project Work Day No.: 680
Date: 03/27/2008
Inspectors Start 07:45 Stop 11:30
Hours
Shift Hours 07:00 15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: Sunny with mild temperature - Hi 63 F Lo 44 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to remove excess concrete on the L and T-bars near W2E and W2W.
- Continued formwork for the jacking saddle block support.
- Worked on the Liebherr crane.
- Positioned PVC pipes for SCC placement.

RPS

- Foreman Lance Gaige was onsite today to assess the upcoming work, and confirmed that the ironworkers will be back onsite Monday March 31st.

Office Work:

- Wrote today's diary.
- Analyzed the surveying data collected from the field.

Surveying Work:

- Assisted Dave Bradd with shooting points for the jacking saddle and longitudinal diaphragm.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow



File Name:	DSC01145
Date:	03-27-08
By Int:	D Chung

Description: Construction of the jacking saddle support block formwork to date.

File Name:	DSC01153
Date:	03-27-08
By Int:	D Chung

Description: Formwork for the jacking saddle block support looking east.