

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 421
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 631
Form HC-10A (Rev. 6/80)	04-0120F4	Date	02/07/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	48 - Bar Reinforcing Steel (Bridge)											IDLE OR DOWN	Name	Contractor
		Regional Steel														
1	1	Superintendent	0												Gaige, Lance	RSC
2	1	Foreman	0												Van Brusselen, Jon	RSC
3	1	Ironworker	0												Jobe, Jason	RSC
4	1	Ironworker	0												Manzano, Jose	RSC
5	1	Ironworker	0												Lopez, Jorge	RSC
6	1	Ironworker	0												Greenlee, Tim	RSC
7	1	Ironworker	0												Rodriguez, Ernesto	RSC
8	1	Ironworker	0												Gomez, Daniel	RSC
9	1	Ironworker	0												Balderrama, Julio	RSC
10	1	Ironworker	0												Ortiz, Roberto	RSC
11	1	Ironworker	0												Mortenson, Kurt	RSC
12	1	Ironworker	0												Bell, Joe	RSC
13	1	Ironworker	0												Vasquez, Reynaldo	RSC
14	1	Ironworker	0												Stockton, Luke	RSC
15	1	Ironworker	0												Quiroz, Victor	RSC
16	1	Ironworker	0												Raprasnussen, John	RSC
17	1	Ironworker	0												Leon, Moises	RSC

Weather: Sunny, mild, wet ground, Hi 60 F Lo 46 F.

Description of Operation:

See Lalit Mathur's diary for ABF labor, equipment and comments.

Daily for Regional Steel

RSC was not on site today. Will finish punch list items tomorrow during concrete pour.


Office Work

Worked in the office today reading emails and catching up on the past 2.5 days in Winter Training.
Attended bi-weekly safety meeting and SAS staff meeting.
Attended pre-pour meeting with ABF to discuss tomorrow's concrete pour of North side W2 lift #1.
Prepared and faxed PCC Test Request for tomorrow's concrete pour.
Started to prepare file category for concrete acceptance test results. Provided Valentine Bell with file category list and created electronic file folders.

NOTES:

Inspector:

Pamela Gagnier

A handwritten signature in black ink, appearing to read 'P. Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep