

| | | | |
|------------------------------|-----------|-----------------------|-------------|
| STATE OF CALIFORNIA | Job Stamp | 7-day Const. Calendar | Day No. 428 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No. | Day No. 638 |
| Form HC-10A (Rev. 6/80) | 04-0120F4 | Date | 02/14/2008 |

| | | | | |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0700 | Stop | 1530 |
| Shift Hours | Start | 0630 | Stop | 1500 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

| EQUIPMENT AND/OR LABOR: | | | HOURS - ITEM NO. | | | | | | | | | | REMARKS | | | | | |
|-------------------------|-------------|--|--|--|--|--|--|--|--|--|--|--|---------|--|--|--|--------------------|------------|
| Equ ip. # | N O · M E N | DESCRIPTION (Of Equipment or Labor) | 48 - Bar Reinforcing Steel (Bridge) | | | | | | | | | | | | | | Name | Contractor |
| | | Regional Steel | | | | | | | | | | | | | | | | |
| 1 | 1 | Superintendent | 0 | | | | | | | | | | | | | | Gaige, Lance | RSC |
| 2 | 1 | Foreman | 0 | | | | | | | | | | | | | | Van Brusselen, Jon | RSC |
| 3 | 1 | Ironworker | 0 | | | | | | | | | | | | | | Jobe, Jason | RSC |
| 4 | 1 | Ironworker | 0 | | | | | | | | | | | | | | Manzano, Jose | RSC |
| 5 | 1 | Ironworker | 0 | | | | | | | | | | | | | | Lopez, Jorge | RSC |
| 6 | 1 | Ironworker | 0 | | | | | | | | | | | | | | Greenlee, Tim | RSC |
| 7 | 1 | Ironworker | 0 | | | | | | | | | | | | | | Rodriguez, Ernesto | RSC |
| 8 | 1 | Ironworker | 0 | | | | | | | | | | | | | | Gomez, Daniel | RSC |
| 9 | 1 | Ironworker | 0 | | | | | | | | | | | | | | Balderrama, Julio | RSC |
| 10 | 1 | Ironworker | 0 | | | | | | | | | | | | | | Ortiz, Roberto | RSC |
| 11 | 1 | Ironworker | 0 | | | | | | | | | | | | | | Mortenson, Kurt | RSC |
| 12 | 1 | Ironworker | 0 | | | | | | | | | | | | | | Bell, Joe | RSC |
| 13 | 1 | Ironworker | 0 | | | | | | | | | | | | | | Vasquez, Reynaldo | RSC |
| 14 | 1 | Ironworker | 0 | | | | | | | | | | | | | | Stockton, Luke | RSC |
| 15 | 1 | Ironworker | 0 | | | | | | | | | | | | | | Quiroz, Victor | RSC |
| 16 | 1 | Ironworker | 0 | | | | | | | | | | | | | | Raprasnussen, John | RSC |
| 17 | 1 | Ironworker | 0 | | | | | | | | | | | | | | Leon, Moises | RSC |

Weather: Sunny, mild, wet ground, Hi 60 F Lo 46 F.

Description of Operation:

ABF

See L. Mathur's diary for labor, equipment and daily activities.
Check north/south construction joints. Contractor needs to clean/roughen lower section of joint. See R. Matin's diary for addition comments.

Daily for Regional Steel

RSC installed the 4-#25L14L21 and 4-#25L15L21 (see sheet 497S4R1) into the longitudinal diaphragm wall.
RSC installed 1-#36L14T91 bar (see sheet 497S1) on the east exterior wall in voided area.


Office Work

- Continued working on concrete data.
- Continued working Estimate 22 calculations.
- Check email and responded.
- Faxed Test Request to San Mateo Lab.

NOTES:

Inspector:

Pamela Gagnier

A handwritten signature in black ink, consisting of several loops and a long horizontal stroke at the bottom.

Trans Engineer (C)/Asst. Struct. Rep