

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 447
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 657
Form HC-10A (Rev. 6/80)	04-0120F4	Date	03/04/2008

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS				
EQUIPMENT AND/OR LABOR:			48 - Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name Contractor			
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor		
1	1	Superintendent	0										0	0	Gaige, Lance	RSC
2	1	Foreman	0										0	0	Van Brusselen, Jon	RSC
3	1	Ironworker	0										0	0	Jobe, Jason	RSC
4	1	Ironworker	0										0	0	Manzano, Jose	RSC
5	1	Ironworker	0										0	0	Lopez, Jorge	RSC
6	1	Ironworker	0										0	0	Greenlee, Tim	RSC
7	1	Ironworker	0										0	0	Rodriguez, Ernesto	RSC
8	1	Ironworker	0										0	0	Gomez, Daniel	RSC
9	1	Ironworker	0										0	0	Balderrama, Julio	RSC
10	1	Ironworker	0										0	0	Ortiz, Roberto	RSC
11	1	Ironworker	0										0	0	Mortenson, Kurt	RSC
12	1	Ironworker	0										0	0	Bell, Joe	RSC
13	1	Ironworker	0										0	0	Vasquez, Reynaldo	RSC
14	1	Ironworker	0										0	0	Stockton, Luke	RSC
15	1	Ironworker	0										0	0	Quiroz, Victor	RSC
16	1	Ironworker	0										0	0	Raprasmussen, John	RSC
17	1	Ironworker	0										0	0	Leon, Moises	RSC

Weather: Sunny, mild, wet ground, Hi 60 F Lo 46 F.

Description of Operation:

ABF

See L. Mathur's diary for labor, equipment and daily activities. Also see M. Bruce's diary for additional comments.

ABF continues to sand blast south construction joint.
ABF continue building wood forms for PT block-outs.

Daily for Regional Steel

RSC is not on site today.

Office Work

- Recorded concrete compressive strength date for 28-day break of South pour lift #1.
- Reviewed and researched concrete cracking causes.
- Provided J. Beede with thermal control data submitted by ABF for all three soffit pours.
- Checked and responded to email.

NOTES:

- Conversation with S. Marko – south construction joint should be ready for inspection by Caltrans designers and concrete specialist by end of this week.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep