

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 450
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 660
Form HC-10A (Rev. 6/80)	04-0120F4	Date	03/07/2008

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			48 - Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name Contractor	
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	Superintendent	0										Galge, Lance	RSC
2	1	Foreman	0										Van Brusselen, Jon	RSC
3	1	Ironworker	0										Jobe, Jason	RSC
4	1	Ironworker	0										Manzano, Jose	RSC
5	1	Ironworker	0										Lopez, Jorge	RSC
6	1	Ironworker	0										Greenlee, Tim	RSC
7	1	Ironworker	0										Rodriguez, Ernesto	RSC
8	1	Ironworker	0										Gomez, Daniel	RSC
9	1	Ironworker	0										Balderrama, Julio	RSC
10	1	Ironworker	0										Ortiz, Roberto	RSC
11	1	Ironworker	0										Mortenson, Kurt	RSC
12	1	Ironworker	0										Bell, Joe	RSC
13	1	Ironworker	0										Vasquez, Reynaldo	RSC
14	1	Ironworker	0										Stockton, Luke	RSC
15	1	Ironworker	0										Quiroz, Victor	RSC
16	1	Ironworker	0										Raprasnussen, John	RSC
17	1	Ironworker	0										Leon, Moises	RSC

Weather: Sunny, mild, wet ground, Hi 60 F Lo 46 F.

Description of Operation:

ABF

See L. Mathur's diary for labor, equipment and daily activities. Also see M. Bruce's diary for additional comments.

ABF continues to sand blast south construction joint.

ABF continue fabricating wood forms for voided areas and PT block-outs.

ABF continue fabricating "C" channels for strong backs.

ABF continue H-beam assemblies for double beam channels, handrails, strong backs and walkways.

Daily for Regional Steel

RSC is not on site today.


Office Work

- Reviewed and researched concrete cracking causes.
- Reviewed thermal control data submitted by ABF for all three soffit pours.
- Checked and responded to email.

- NOTES:

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep