


STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45   
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>474 to 479</b>	DATE: <b>03/31/08 to 04/05/08</b> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

Monday: 3/31/08

- Prepared and filed my last week ARE report.
- Prepared MEP CCO meeting notes and forwarded to April Smith (April did not attend the meeting).
- Reviewed with Mike Travis and Scott Fabel the latest MEP CCO' s update.
- Finalized the Project Monthly Cost Report (for Pochana). Forwarded report to Darryl Schram for his action.

Tuesday: 4/1/08

- Revised CCO 61 Concurrence memo to reflect scope within SAS contract limits and leave SKY part for later.
- Updated CCO log to reflect the MEP CCO meeting notes of last Friday.
- Received e-mail from Darryl Schram for the Project Monthly Fund status. Requested updates from Don Ross.
- Received from Darryl Schram an e-mail information about new CCO 77 (Welding Report Database).

Wednesday: 4/2/08

- Updated CCO log and prepared prints for the internal CCO meeting today.
- Reviewed with Darryl Schram and Scott Fabel the latest updates.
- Met with Karen Wang, Clive Endress and John Majidi and darryl Schram on the progress of Pier 7 Piazza design. Ken Terpstra asked for a temporary task now at the piazza area ahead of a "big event" next week.
- Called into FOCON and asked him to provide a quote for the additional work now needed at the piazza area.

Thursday: 4/3/08

- Ordered 13 trees for the Piazza area through ABF. Trees will be delivered tomorrow.
- Attended the Safety meeting.
- Attended the SAS all staff meeting.
- Confirmed with Darryl Schram and FOCON the piazza additional work and cost.

Friday: 4/4/08

- Received order of trees for the Piazza area in early morning.
- Participated in the MEP CCO meeting at 9:00 am. PB agreed to revise CCO 44 to comply with the requirements to keep RFI 451 changes under CCO 55 and not mix them with CCO 44 changes.
- Received CCO 25S1 documents from TYLin, gave copy to Bob (BB Team) for review.
- Reviewed with Darryl Schram and Scott Fabel the latest updates. Darryl authorized me to work tomorrow Saturday with the sub-contractor FOCON on the Piazza additional work.

Saturday: 4/5/08

*CCO #18 work*

- Worked with the sub-contractor FOCON on the Piazza area. Additional work completed as planned. FOCON cleaned and applied sealer to "rest area". I installed temporary irrigation system for the 13 trees on site. (7:00am to 17:00pm)

SIGNATURE

*G. Boughosn*

(George Boughosn)

TITLE

Office Engineer, SAS

*[Signature]*