

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 474 to 478	DATE: 3/31 to 4/6/08	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA	

WEATHER:
(NA – See Weekly Statement of Working Days)

Monday: 3/31/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Worked on CCO 27 cost estimate

Tuesday: 4/1/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Went on the safety climb on the Bay Bridge
- Attended CCO meeting with ABF

Wednesday: 4/2/08 0700 - 1530 = 8 hrs


- Reviewed PMIV and email correspondences
- Warren and I met with Sam and Karsten of ABF to discuss CCO 60 additional costs claimed by ABF for CNC, shop drawing submittal and tooling for the cable band sample that will be used for display. ABF to review if the additional shop drawing is part of the contract requirement and will request an explanation from Goodwin about the additional tooling ABF is asking for.
- Ajay informed me that he confirmed with Tom Ho that the main traveler rails will be supported with the typical stool detail
- Attended the internal CCO meeting

Thursday: 4/3/08 0700 - 1530 = 8 hrs

- Attended the safety and staff meeting
- Reviewed PMIV and email correspondences
- Worked on CCO 50 cost estimate
- Created a summary of additional CTLLC detailing costs paid to date

Friday: 4/4/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Summarized CCO 27 and 50 cost differences for further discussion with ABF
- Worked on CCO 24 to add typical stool supports for the main traveler rail
- Called Sam Choy to discuss CCO 27 and 50. Sam will get back to me when he becomes available.

SIGNATURE 	TITLE Consultant Engineer, SAS
Jeff Ocampo	
04/07/08	REC'D 08 APR 07 #004188
File Name: ARE Diary -040608-Ocampo	