



STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

**ENGINEER'S DAILY REPORT**

LAN Engineering Consultant *HL 4-10-08*

REPORT NO. 457 {7-day} DATE March 14, 2008 M T W T **f** S S (DAY)

NORMAL WORK HOUR: START: 7:00AM STOP: 3:30PM WEATHER: CLOUDY/SHOWERS

LOCATION : Construction Field Office : 333 Burma Road, Oakland 94607  
Working Drawing Campus Office : 375 Burma Road, Oakland 94607

04-SF-80-13.2/13.9  
Contract No. 04-0120F4  
{SAS Superstructure}

Caltrans Supervisor:  
Gary Lai  
Senior Bridge Engineer

Office Work:

- ❖ Contract Change Order Meeting ( Caltrans-PB-T.Y. Lin)
  - Subject: Status of CCO, RCC, New Items.
    - Received new priority list of review work to be accomplished.
      - CCO 72 - To be reviewed ASAP {after CCO 42S1 }
      - CCO 42 – Comments turned over to PB waiting for corrected CCO from PB
      - CCO42S1 – Will be completed by Monday March 17, 2008. (Caltrans Review)
      - CCO 44 – Will be reviewed after CCO 72. (Caltrans Review)
      - CCO 61 – Need to be assigned to a reviewer in Caltrans.
- ❖ MEP Shop Drawing Work.
  - Worked on the master penetration list.
  - Updated the priority submittal list.
- ❖ CCO # 42S1 – Review and Comments.
  - Completed 95 % of the review with Sandy Michelotti.
  - Started the check and verification of all comments made.
  - Packaging the plan review package for Monday March 17, 2008.

Any questions or comments you can reach me at (916) 919-7158. My E-Mail address is [Mike.Travis@LANEngineering.com](mailto:Mike.Travis@LANEngineering.com) or [Michael\\_Travis@dot.ca.gov](mailto:Michael_Travis@dot.ca.gov)

**END OF REPORT**

Work hours 0520-1915 – 8 hours regular / 3 hours OT

SIGNATURE

Name: Michael F. Travis TITLE: Electrical Engineer – LAN Engineering