



STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

ENGINEER'S DAILY REPORT

LAN Engineering Consultant

4-10-08 BL

REPORT NO. 450

DATE

{7-day}

March 07, 2008

M T W T **F** S S (DAY)

NORMAL WORK HOUR:

START: 7:00AM STOP: 3:30PM

WEATHER:

CLEAR/SUNNY

LOCATION :

Construction Field Office :

333 Burma Road, Oakland 94607

Working Drawing Campus Office :

375 Burma Road, Oakland 94607

04-SF-80-13.2/13.9
Contract No. 04-0120F4
{SAS Superstructure}

Caltrans Supervisor:
Gary Lai
Senior Bridge Engineer

Office Work:

❖ **Contract Change Order Meeting (Caltrans-PB-T.Y. Lin)**

Subject: Status of CCO, RCC, New Items.

❖ **CCR #42 {CCO #70} Review Process.**

- Completed the review of this document and sent the comments with the comments from the CRM Meeting with the contractor on Tuesday of this week.
- This package also included the RFI 1134 which was addressed and coordinated with the contractor in the meeting Tuesday.

❖ **MEP Shop Drawing Work.**

- Worked on the Master penetration list.
- Updated the Priority submittal list.
- Review and response to China tracking Charts.

❖ **CCO # 42S1 – Review and Comments.**

- Started the review of the CCO with Sandy Michelotti.
- On-going review.

Any questions or comments you can reach me at (916) 919-7158. My E-Mail address is Mike.Travis@LANEngineering.com or Michael_Travis@dot.ca.gov

END OF REPORT

SIGNATURE

Work hours 0510-1830 – 8 hours regular / 2 hours OT

Name

Michael F. Travis

TITLE

Electrical Engineer – LAN Engineering