

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Falsework Review

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER
EQPT. NO.	Personnel #	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL		Idle or Down	Showers/45+ *F	
									REMARKS	
Traylor - Dutra										
L-270	R	D185Q Sullivan Air Compressor								
7R24999	c	F-150 Pick up Truck								
30-196	c	Power Generator								
7-154	c	CAT - IT28B Loader								
D12-261	c	Manitowoc-4100W								
	1	Richard Hiebert (FOR.)	8							
	1	Ken White (OE)	8							
	1	Bill White (OE)	8							
	1	Morgan Malfatti (LBR.)	8							
	1	Jerome Lebrane (LBR.)	8							
	1	Adam Price (PLDR)	8							
	1	Doug Brewer (PLDR)	8							
Drill Tech										
VHP-750	c	Air Compressor								
	1	Brad Middleton (foreman)								
	1	2 Laborer								


REMARKS

Got to the field with Art around 6:25 AM
The Dutra crew is put the concrete form on the pile 4 location of the B2 footing
Concrete is poured around 13:00 and was finished right after
Made two concrete cylinders from the mix
The Dutra crew is continue on digging on A1 foundation
Read plans

R-Rental, C- Contractor

Title: Abdikarim Tali (PE, Civil)

Signature



REC'D *08 APR 19 #004232