

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

Report No. 449/659
Page 1
Date 3/6/2008
Cont. Hrs None
Insp. Hrs 0630-1500

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation		SAS - TEMPORARY TOWERS								
Falsework Review										
EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.								WEATHER Showers/45+ *F REMARKS
		REGULAR	OT	DT	RENTAL				Idle or Down	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)								
Traylor - Dutra										
L-270	R	D185Q Sullivan Air Compressor								
7R24999	c	F-150 Pick up Truck								
30-196	c	Power Generator								
7-154	c	CAT - IT28B Loader								
D12-261	c	Manitowoc-4100W								
	1	Richard Hiebert (FOR.)	8							
	1	Ken White (OE)	8							
	1	Bill White (OE)	8							
	1	Morgan Malfatti (LBR.)	8							
	1	Jerome Lebrane (LBR.)	8							
	1	Adam Price (PLDR)	8							
	1	Doug Brewer (PLDR)	8							
Drill Tech										
VHP-750	c	Air Compressor								
	1	Brad Middleton (foreman)								
	1	4 Laborer								

REMARKS

Got to the field with Art's truck around 7:20 AM
The first truck arrived at 8:40 AM to haul the dirt
Pio's trucking Company Truck # 54 CA License # 12101
Pile # 1 finished at 8:40 AM depth 41.9 feet
Pile # 2 was started at 9:05 AM
Pile # 8 started at 12:30 PM and finished 2:00 PM at depth of 42 feet
The last 10 feet of pile # 8 was hard to drill and took longer
Pile # 78 was started at 3:00 PM and finished at 4:15 PM at depth of 42 feet
The Dutra crew is continue on digging on A1 foundation
Read plans

R-Rental, C- Contractor

Title: Abdikarim T ali (C/Civil)

Signature



REC'D *08 APR 19 #004235