

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

Report No. 474/684
Page 1
Date 3/31/2008
Cont. Hrs None
Insp. Hrs 0630-1500

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation		SAS - TEMPORARY TOWERS									
		Falsework Review									
		HOURS - ITEM NO.									
EQUIPMENT AND/OR LABOR:	EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL			Idle or Down	WEATHER
											Clear and cold
											REMARKS
Traylor - Dutra											
	L-270	R	D185Q Sullivan Air Compressor	8							
	7R24999	c	F-150 Pick up Truck	8							
	30-196	c	Power Generator	8							
	7-154	c	CAT - IT28B Loader	8							
	D12-261	c	Manitowoc-4100W	8							
	27C	R	John Deere Mini-Excavator	8							
		1	Ron Lindsey (FOR.)	8							<i>Only the Foreman and crane operator are on site today</i>
		1	Bill White (OE)	8							
Drill Tech											
	VHP-750	c	Air Compressor	8							
	DT 60-5-1A	c	Hydraulic Pump	8							
	GY 270 Honda	c	Honda Electric generator	8							
	D185Q - I270	c	Sullivan Air Compressor	8							
	RAM 3500	c	Heavy Duty Truck	8							
	DR-3	c	Man Basket Drill and Platform	8							
	9940 lbs WT	c	Mini Driller Machine	8							
	CA-DMV 26	c	TopKick Truck	8							
	CA-DMV 20	c	Ford F600 Truck	8							
		1	Brad Middleton (foreman)	8							
		4	Laborer	8							

REMARKS

Started 6:10 AM at office
 ABF is preparing to do surveying on A1 foundation
 Drill Tech is waiting to start drilling of A1 micropiles
 ABF surveying is finished at 12:00 PM
 Drill Tech started drilling at 12:15 PM on Micropile # 8 (Batter Pile) and finished 1:20 PM depth 19 1/2 feet. Finished angle 11°
 Micropile # 7 (Batter Pile) started @ 2:30 PM and finished 3:00 PM depth 17 1/2 feet. Finished angle 12°

R-Rental, C- Contractor

Title: Abdikarim T ali (TE Civil)

Signature

Abdikarim T ali

REC'D '08 APR-19 #004245

Abdikarim Ali