

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

Report No. 477/687
Page 1
Date 4/3/2008
Cont. Hrs None
Insp. Hrs 0630-1500

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation		SAS - TEMPORARY TOWERS						
Falsework Review								
EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.						WEATHER
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL		Clear and cold
								REMARKS
Traylor - Dutra								
L-270	R	D185Q Sullivan Air Compressor	8					
7R24999	c	F-150 Pick up Truck	8					
30-196	c	Power Generator	8					
7-154	c	CAT - IT28B Loader	8					
D12-261	c	Manitowoc-4100W	8					
27C	R	John Deere Mini-Excavator	8					
	1	Ron Lindsey	8	2				
	1	Ken White (OE)	8	2				
	1	Bill White (OE)	8	2				
Drill Tech								
VHP-750	c	Air Compressor	8					
DT 60-5-1A	c	Hydraulic Pump	8					
GY 270 Honda	c	Honda Electric generator	8					
D185Q - I270	c	Sullivan Air Compressor	8					
RAM 3500	c	Heavy Duty Truck	8					
DR-3	c	Man Basket Drill and Platform	8					
9940 lbs WT	c	Mini Driller Machine	8					
CA-DMV 26	c	TopKick Truck	8					
CA-DMV 20	c	Ford F600 Truck	8					
	1	Brad Middleton (foreman)	8					
	5	Laborer	8					

REMARKS

Started 7:00 AM
Go to Richmond Training Center for Bridge Construction Training
Training cancelled and come to office for safety training and staff meeting
Go to field around 10:00 AM to help for Micropile installation
Drill Tech is installing and grouting A1 micropiles
ISI tested the grout flow and we verify it 13.5 seconds (the spec is 11 seconds plus or minus 3 seconds)
We measured all of the micropiles at the final locations they are within tolerance except the battered ones which are higher about 77 mm
Drill Tech is to readjust the micropiles by tomorrow morning and we will recheck the tolerance again tomorrow.

Read plans
R-Rental, C- Contractor

Title: Abdikarim T. Ali (TE Civil)

Signature



REC'D *08 APR-19 #004248