

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 471
Project Work Day No. 681
Date 03/28/2008
Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:												REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman										8	Terry Cronk	ABF off
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	8										George Mcneil	ABF
4	1	Pile Driver	8										Luke Paulk	ABF
5	1	Laborer	8										Jose Molina	ABF
6	1	Laborer	8										Rickie Campos	ABF
7	1	Crane Operator	8										Dale Thomas	ABF
8	1	Pile Driver	1									7	Rodney Thompson	ABF came and left immediately
9	1	Pile Driver J/M	8										Audre Hudson	ABF
10	1	Operator Apprentice/Forklift	8										Douglas Greene	ABF
11	1	Pile Driver/Welder	8										Harry Wheat	ABF
12	1	Elevator Operator	8										Howard Schroyer	ABF
13	1	Pile Driver	8										Nigel Lohse	ABF Foreman
14	1	Pile Driver										8	Terry Brown	ABF sick
15	1	Pile Driver	8										Darron Smalls	ABF
16	1	Pile Driver										8	Jason Matlock	ABF off
17	1	Pile Driver	8										Josh Menchaca	ABF
18	1	Pile Driver	8										Tony Bragg	ABF
19	1	Pile Driver	8										Amanda Teniez	ABF
	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	1 st Man Lift S-125										8		Hertz Rental
	1	2 nd Man Lift S-125										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005												ABF
	1	Lincoln Vantage Welding M/C 768-50-4009												ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006										8		ABF

(b) CC Myers continues to work for the Temp. Foundations south of W3

(c) No Flagging by ABF.

(d) At the request of ABF, Pam and Lalit re-inspected the rebars at the south pier. We found that the some of the rebars have been cleaned and a majority still needed to be cleaned. Also no work was done on the rebars inside the south-east cage. This was acknowledged by ABF's general foreman Terry. We also informed him that all the debris should be removed from this area before additional rebars are added. Terry acknowledged that it will be difficult to clean the area later on. Informed Gil about this with an email.

(e) Since General Foreman Terry was off today, ABF's Nigel was acting as superintendent. When asked about the cleanup of the rebars on the South Pier side, he mentioned it will have to wait till Terry returns.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep _____