

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 472
Project Work Day No. 682
Date /2008
Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman											8	Terry Cronk	ABF off
2	1	Pile Driver												Tony Crieghton	ABF
3	1	Pile Driver												George Mcneil	ABF
4	1	Pile Driver												Luke Paulk	ABF
5	1	Laborer												Jose Molina	ABF
6	1	Laborer												Rickie Campos	ABF
7	1	Crane Operator												Dale Thomas	ABF
8	1	Pile Driver											7	Rodney Thompson	ABF came and left immediately
9	1	Pile Driver J/M												Audre Hudson	ABF
10	1	Operator Apprentice/Forklift												Douglas Greene	ABF
11	1	Pile Driver/Welder												Harry Wheat	ABF
12	1	Elevator Operator												Howard Schroyer	ABF
13	1	Pile Driver												Nigel Lohse	ABF Foreman
14	1	Pile Driver											8	Terry Brown	ABF sick
15	1	Pile Driver												Darron Smalls	ABF
16	1	Pile Driver											8	Jason Matlock	ABF off
17	1	Pile Driver												Josh Menchaca	ABF
18	1	Pile Driver												Tony Bragg	ABF
19	1	Pile Driver												Amanda Teniez	ABF
	1	Liebeherr Crane LR 1300												330 T	ABF
	1	1 st Man Lift S-125											8		Hertz Rental
	1	2 nd Man Lift S-125											8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005													ABF
	1	Lincoln Vantage Welding M/C 768-50-4009													ABF
	1	Lincoln Vantage Welding M/C 768-30-4032											8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8												Hertz Rental
	1	MQ Power Generator 220	8												ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006											8		ABF

(b) CC Myers continues to work for the Temp. Foundations south of W3

(c) No Flagging by ABF.

(d) At the request of ABF, Pam and Lalit re-inspected the rebars at the south pier. We found that the some of the rebars have been cleaned and a majority still needed to be cleaned. Also no work was done on the rebars inside the south-east cage. This was acknowledged by ABF's general foreman Terry. We also informed him that all the debris should be removed from this area before additional rebars are added. Terry acknowledged that it will be difficult to clean the area later on. Informed Gil about this with an email.

(e) Since General Foreman Terry was off today, ABF's Nigel was acting as superintendent. When asked about the cleanup of the rebars on the South Pier side, he mentioned it will have to wait till Terry returns.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep _____