

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 481
Project Work Day No. 691
Date 04/07/2008
Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8											Terry Cronk	ABF
2	1	Pile Driver	8											Tony Crieghton	ABF
3	1	Pile Driver	8											George Mcneil	ABF
4	1	Pile Driver	8											Luke Paulk	ABF
5	1	Laborer	8											Jose Molina	ABF
6	1	Laborer	8											Rickie Campos	ABF
7	1	Crane Operator	8											Dale Thomas	ABF
8	1	Pile Driver	8											Rodney Thompson	ABF
9	1	Pile Driver J/M	8											Audre Hudson	ABF
10	1	Operator Apprentice/Forklift	8											Douglas Greene	ABF
11	1	Pile Driver/Welder	8											Harry Wheat	ABF
12	1	Elevator Operator	8											Howard Schroyer	ABF
13	1	Pile Driver	8											Nigel Lohse	ABF Foreman
14	1	Pile Driver										8	Terry Brown	ABF Gone for 2-3 months	
15	1	Pile Driver	8											Darron Smalls	ABF
16	1	Pile Driver												Jason Matlock	ABF
17	1	Pile Driver	8											Josh Menchaca	ABF
18	1	Pile Driver										8	Tony Bragg	ABF off	
19	1	Pile Driver	8											Amanda Teniez	ABF
20	1	Pile Driver	8											Paul Mason	ABF started 4/1/08
21	1	Pile Driver	8											Andy Adam	ABF started 4/1/08
22	1	Pile Driver	8											Kurt Chaffion	ABF started 4/1/08
23	1	Pile Driver	8											Jeffe Johnasen	ABF started 4/1/08
24	1	Pile Driver	8											Ken Reynolds	ABF started 4/1/08
25	1	Iron worker Foreman												Lance Gaige	ABF/RSC
26	1	Iron worker												Tim Greenlee	ABF/RSC
27	1	Iron worker												Joe Bell	ABF/RSC
28	1	Iron worker												Victor Quiroz	ABF/RSC
29	1	Iron worker												Moises Leon	ABF/RSC

1	Liebeherr Crane LR 1300	8										330 T	ABF
1	1 st Man Lift S-125											8	Hertz Rental
1	2 nd Man Lift S-125											8	Hertz Rental
1	Lincoln Vantage Welding M/C 768-50-4005												ABF
1	Lincoln Vantage Welding M/C 768-50-4009												ABF
1	Lincoln Vantage Welding M/C 768-30-4032											8	Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
1	MQ Power Generator 220											8	ABF Main power broke
1	MQ Whisper Watt 7000 549-07-5006											8	ABF
1	MQ Whisper Watt 7000 549-20-4007	8											ABF
1	Ingersoll Rand Air compressor 20-2183											8	ABF central no power
1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF
1	Ingersoll Rand Air Compressor 185R	8											ABF Deck
1	Ingersoll Rand Flood Lights 536-40-6831	8											ABF
1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839											8	ABF power
1	Genie 541-4000N Flood Lights 536-40-4843	8											ABF power
1	Genie 541-4000N Flood	8											ABF power
1	Genie 541-4000N Flood												ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	6										2	ABF power off
1	MQ Power Generator 220 549-96-6027	6											ABF Main power temp. replacement t

Weather: Foggy morning, Sunny later, wind medium, Hi 70 F Lo 58 F cold & Dark morning.

Description of Operation:

ABF reported a a break in at the site. Some body broke into the site over the weekend and cut the wires, conduits, broke switches and took away with copper wiring etc. ABF files a police report.

There was no power to the centrally operated system, offices etc. Those equipment running on diesel independent of the main power were functioning.

ABF ordered a new Temporary Power Generator till the mai generator is repaired.

ABF effectively lost about 2 hours of work because of this mishape.

ABF is welding/assembling formwork for the walls.

No work on Hinge K Assembly. They are working on fabricating the supporting

ABF continues working on erection of the formwork panels on the west wall and on the west face of the interior north-south panel of the next concrete lift as well as the Jacking saddle support east-west wall.

ABF surveyors assisting in making the columns plumb and giving layouts and elevations for formwork.

ABF working on forming bulkhead on the north and south ends of the north-south diaphragm wall getting ready for next pour.

ABF continues to erect the formwork over the support steel frames on the inside at the jacking saddle location. The details are shown on Falsework plan sheet 06-154B-34.

ABF forming up the openings in the north south wall and the jacking saddle wall of the next pour.

RSC continues erecting rebars for the Transverse Diaphragm Wall.

ABF received a truck load of Block out material like cones etc.

ABF received one truck loads of rebars.

Release No B-1032 T1 716 KG

Release No B-1032.T9 234 KG

Release No B-1129.AR 413 KG

All flagging (except for first ½ hour in the morning) by CC Myers.

Additional Work on/off site:

(a) The Temporary Tower Foundation work continues.

(b) CC Myers continues to work for the Temp. Foundations. They are digging a trench on the west side of W3.

(c) Only ½ Hour Flagging by ABF.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep