

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	471			
Project Work Day No.:	681			
Date	03/28/2008			
Inspectors	Start	09:30	Stop	10:00
Hours		13:00		14:00
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

**Weather:** Partly overcast with mild temperature - Hi 60 F Lo 45 F (per weather.com forecast)

**Description of Operations @ W2 Cap Beam:**

**ABF**

- Continued to remove excess concrete on the L and T-bars near W2W.
- Continued formwork for the jacking saddle block support, also installed (4)  $\phi$  30mm A354 Grade BD bolts for the jacking frame blocking base plate, see sheets 772R1 and 773R2.
- Miscellaneous cleanup and material mobilization.

**RPS**

- Scheduled to be back onsite Monday March 31<sup>st</sup>.

**Office Work:**

- Wrote today's diary.
- Reviewed plans, submittals and RFIs for the jacking saddle.

**Inspector:**

Matt Bruce     *Matt Bruce*     Transportation Engineer (D)