

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar: 476
Project Work Day No.: 686
Date: 04/02/2008
Inspectors Hours: Start 07:00 Stop 11:30
Shift Hours: 07:00 15:30

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV, Sub RPS

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver	8									Tony Crieghton	ABF
3	1	Pile Driver	8									George Mcneil	ABF
4	1	Pile Driver	8									Luke Paulk	ABF
5	1	Laborer	8									Jose Molina	ABF
6	1	Laborer	8									Rickie Campos	ABF
7	1	Crane Operator	8									Dale Thomas	ABF
8	1	Pile Driver	8									Rodney Thompson	ABF
9	1	Pile Driver J/M	8									Audre Hudson	ABF
10	1	Operator Apprentice/Forklift	8									Douglas Greene	ABF
11	1	Pile Driver/Welder	8									Harry Wheat	ABF
12	1	Elevator Operator	8									Howard Schroyer	ABF
13	1	Pile Driver	8									Nigel Lohse	ABF Foreman
14	1	Pile Driver								8		Terry Brown	ABF Gone for 2-3 months
15	1	Pile Driver	8									Darron Smalls	ABF
16	1	Pile Driver	8									Jason Matlock	ABF
17	1	Pile Driver	8									Josh Menchaca	ABF
18	1	Pile Driver	8									Tony Bragg	ABF
19	1	Pile Driver	8									Amanda Teniez	ABF
20	1	Pile Driver	8									Paul Mason	ABF started 4/1/08
21	1	Pile Driver	8									Andy Adam	ABF started 4/1/08
22	1	Pile Driver	8									Kurt Chaffion	ABF started 4/1/08
23	1	Pile Driver	8									Jeffe Johnasen	ABF started 4/1/08
24	1	Pile Driver	8									Ken Reynolds	ABF started 4/1/08
	1	Liebeherr Crane LR 1300	4	4								330 T	ABF
	1	1 st Man Lift S-125								8			Hertz Rental
	1	2 nd Man Lift S-125								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005											ABF

REC'D '08 APR 19 #004273

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow



File Name:	DSC01255
Date:	04-02-08

By Int:	M Bruce
---------	---------

Description: Longitudinal diaphragm, transverse diaphragm, and Hinge K formwork construction.

File Name:	DSC01263
Date:	04-02-08

By Int:	D Chung
---------	---------

Description: Placement of the 25VTD01 and 29HVT01 bars.