

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Foundation work at A-1 and B-2

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER Overcast/60+ *F
			REGULAR	OT	DT	RENTAL			Idle or Down	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)								REMARKS
D12-261	C	Manitowoc - 4100W	10							T-D
7-154	C	CAT - IT28B loader	10							T-D
30-196	C	Lincoln Electric 300D Generator						10		T-D
549-20-6031	R	DCA25USI MQ power generator	10							T-D
7R24999	C	F-150 pick-up						10		T-D
L-270	R	D185Q Sullivan air compressor						10		T-D
246-01-6015	R	John-Deer 9000lb excavator				10				T-D
	1	Bill White (OE, Jrn.)	8	2						T-D
	1	Ken White (OE, Jrn)	8	2						T-D
	1	Richard Pearl (SAFETY)	1							T-D
	1	Ron Lindsey (Pld. For)	8	2						T-D
N-100	1	DB-5	5							T-D
N-139	1	DB Big Digger crawler crane	5							T-D
8M70628	C	2500 Dodge Ram	10							Drill Tech
UG63505	C	Ford F-800	10							Drill Tech
AC-40	C	VHP-750 IR Air-compressor	10							Drill Tech
	C	Compact Drill-rig						10		Drill Tech
	C	Batter drill platform						10		Drill Tech
	C	Shot-Crete pump	6							Drill Tech
	C	F-150 pick-up	4							Drill Tech
	1	Brad Middleton (Pld.For.)	8	2						Drill Tech
	1	Gerardo Trehilio (OE. Jrn.)	8	2						Drill Tech
	1	Ishmail Leon (OE. Jrn.)	8	2						Drill Tech
	1	Luis Martinez (Lbr. Jrn.)	8	2						Drill Tech
	1	Nicolas Leon (OE. Jrn.)	8	2						Drill Tech
	1	Sistos Aguirre (Lbr. Jrn.)	8	2						Drill Tech
	1	Ulyssis Aguilera (OE. Jrn.)	8	2						Drill Tech

REMARKS

Pick-up vehicle at Bay Bridge shop.
Site Visit, Met with Manuel R. of KCB. T-D and Drill Tech to re-do gravel pad under crawler crane and shot-crete at approx. 1300hrs.
Draft change in response to AB letter for differing site conditions at B-1.

REC'D *08 APR-19 #004285


Signature

TE - Civil

Title
Arashdeep Pannu

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
Foundation work at A-1 and B-2	
WEATHER	Overcast/60+ *F

REMARKS Cont.

Met with Shewit S. and Don R. for clarification on F-E soil mechanics report for SAS project.

T-D marine work Derrick barge docks at Berth 7 around 1100hrs.

Shot Crete at 1330 hrs. Jason, Gina, Thanh and Seong on-site. Shot-crete delivered by CEMEX, mix # 160808.

Met with Steve T-D on DB-5. In response to my convesation with Steve yesterday ABF does not want T-D to provide any informal info. to me.

Steve to provide information on craftsmen working on-baord at DB-5.

Did TEC for Winter Training 2008


Signature

TE - Civil
Title