

Job Stamp 04-0120F4 SFOBB SAS

Construction Calendar no.	476
Project working days no.	686
Date	04/02/2008
Inspectors Hours	Start 6:00 Stop 16:00
Shift Hours	Start 6:30 Stop 17:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 61 F Low: 46 F Partly cloudy


Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
D12-261	C	Manitowoc – 4100 W							T.D.
7-154	C	CAT – IT28B loader							T.D.
30-196	C	Lincoln Electric 300D generator							T.D.
549-20-6031	R	DCA25USI MQ power generator							For trailer (T.D.)
7R24999	C	F-150 pick-up							T.D.
L-270	C	D185Q Sullivan Palatek compressor							T.D.
246-01-6015	R	John Deere 9000lb Excavator							T.D.
	1	Richard Hiebert							Foreman (T.D)
	1	Ron Lindsey							Foreman (T.D.)
	1	Adam Price							Pile Driver (T.D)
	1	Duck Brewer							Pile driver (T.D.)
	1	Bill White							O.E. (T.D)
	1	Ken White							O.E. (T.D)
	1	Chris Brewer							Laborer (T.D.)
	1	Richi Hiebert							Laborer (T.D.)
AC-40	C	VHP 750 Ingersoll Rand compressor							Drill Tech
8M70628	C	2500 Dodge Ram							Drill Tech
UG63505	C	Ford F-800							Drill Tech
	C	Compact drill-rig							Drill Tech
	C	Batter drill platform							Drill Tech
	1	Brad Middleton							Foreman (Drill Tech)
	1	Gerado Trujillo							Drill Tech
	1	Sistos Aguirre							Drill Tech
	1	Ulises Aguilar							Drill Tech
	1	Luiz Martinez							Drill Tech
	1	Ishmail Leon							Drill Tech
	1	Nicolas Leon							Drill Tech

Description of Operation:

- Daily activity of contractors
 - Drill tech drilled hole #5 at A1, which contains an obstruction, i.e. rod (see Fig 1 and attachment #1). Moreover, see Abdikarim Ali's diary for detailed information for the decision Caltrans made.
 - Drill tech carried out rock bolt test (see Figs 2 and 3). Testing result can be found in Abdikarim Ali's diary.
 - See Art Pannu, Damon Brown, Gina Rizzardo, Thanh Le and Abdikarim Ali's diaries for additional contractors' activities and comments.
- Note
 - On-site from 6:30 to 7:30 and 14:00 to 15:00. Off-site, review the testing plan on micropiles.
 - 1 1/2 hours O.T. due to field activity.



Fig 1. Hole #5 of A1 showing obstruction. It is located around 28" below the ground.





Figs 2 and 3. Drill Tech performed rock bolt testing

Inspector:

SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep



A1 footing

Location of micropiles (vertical)

N

W2 footing