

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 468
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 678
Form HC-10A (Rev. 6/80)	04-0120F4	Date	3/25/2008

Inspectors Hours	Start	0545	Stop	1630
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS						
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	1	2	3	4	5	6	7	8	9	10	11	12	IDLE OR DOWN	Name Contractor		
																Name	Contractor	
EQUIPMENT AND/OR LABOR:																		
		Regional Steel																
1																		
2																		
3																		

Weather: Cool and overcast in the AM; Partially cloudy and cool in the PM.

NOTES:

Rich Hiebert started off the morning with a general safety statement followed by the overview of the days operations. The workers at footing B2 were to finish the form for the South backwall where the battered rock bolts are so the concrete can be poured this afternoon. They planned on having an 11:00 am pour, but the truck did not arrive until 12:30 pm. They were able to complete the pour, and 2 cylinders were taken to verify compressive strength. This was done to make sure there will be enough strength in the concrete when they stress the rock bolts next week.

The same two workers were excavating at footing A1 today. By mid day they said they still had about 1.5 feet left to remove. They continued to excavate throughout the rest of the day.

Because of continuous work, 2 hours of overtime was accrued.

Inspector:

Jason Wilcox

Transportation Engineer - Civil (D)/Asst. Struct. Rep