

Job Stamp 04-0120F4 SFOBB SAS
-------------------------------------

Construction Calendar no.	464		
Project working days no.	674		
Date	03/21/2008		
Inspectors Hours	Start	6:30	Stop 17:00
Shift Hours	Start	6:30	Stop 15:00

### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 63 F Low: 42 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
D12-261	C	Manitowoc – 4100 W	8						
7-154	C	CAT – IT28B loader	8						
30-196	C	Lincoln Electric 300D generator	8						
549-20-6031	R	DCA25USI MQ power generator				8			For trailer
7R24999	C	F-150 pick-up	8						
VHP 750	C	Ingersoll Rand compressor						8	
D 185Q	C	Sullivan Palatek compressor	8						
246-01-6015	R	John Deere Excavator				8			
	1	Richard Hiebert	8						Foreman (T.D)
	1	Ron Lindsey	8						Foreman (T.D.)
	1	Adam Price	8						Pile Driver (T.D)
	1	Duck Brewer	8						Pile driver (T.D)
	1	Bill White	8						O.E. (T.D)
	1	Ken White	8						O.E. (T.D)
	1	Chris Brewer	8						Laborer (T.D.)
	1	Richi Hiebert	8						Laborer (T.D.)

**Description of Operation:**

- Daily activity of contractors
  - T.D. continued to excavate A1 foundation.
  - T.D. continued to install formworks for the B2 concrete footing.
  - See Art Pannu, Damon Brown, Gina Rizzardo, Thanh Le and Abdikarim Ali's diaries for additional contractors' activities and comments.
- Note
  - T.D. replaced the excavator with another one.
  - Noticed that there is no detailed plan how to connect top B1 platform in the plan where it was indicated as one piece. So, Art requested Bill to resubmit the plan on the connections. He agrees to do it.
  - 2 hours O.T.

Inspector: SeongHyeok Song  Trans Engineer (Civil) / Asst. Struct. Rep