

Job Stamp 04-0120F4 SFOBB SAS

Construction Calendar no.	467
Project working days no.	677
Date	03/24/2008
Inspectors Hours	Start 6:30 Stop 17:00
Shift Hours	Start 6:30 Stop 17:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 62 F Low: 44 F Partly cloudy

Equip no.	# personnel	Equipment and/or labor Description (of equipment or labor)	Hours – ITEM no.							Remarks
			Regular	OT	DT	Rental			IDLE	
D12-261	C	Manitowoc – 4100 W	8	2						
7-154	C	CAT – IT28B loader	8	2						
30-196	C	Lincoln Electric 300D generator	8	2						
549-20-6031	R	DCA25USI MQ power generator		2		8				For trailer
7R24999	C	F-150 pick-up	8	2						
VHP 750	C	Ingersoll Rand compressor	8							
D 185Q	C	Sullivan Palatek compressor	8	2						
246-01-6015	R	John Deere Excavator		2		8				
	1	Richard Hiebert	8	2						Foreman (T.D)
	1	Ron Lindsey	8	2						Foreman (T.D.)
	1	Adam Price	8	2						Pile Driver (T.D)
	1	Duck Brewer	8	2						Pile driver (T.D)
	1	Bill White	8	2						O.E. (T.D)
	1	Ken White	8	2						O.E. (T.D)
	1	Chris Brewer	8	2						Laborer (T.D.)
	1	Richi Hiebert	8	2						Laborer (T.D.)
	1	Brad Middleton	8							Foreman (Drilltech)
	1	Ulises Aguilar	8							Laborer (Drilltech)
	1	Gerardo Trujillo	8							Laborer (Drilltech)
	1	Luio Martinez	8							Laborer (Drilltech)

Description of Operation:

- Daily activity of contractors
 - T.D. continued to excavate A1 foundation.
 - T.D. continued to install forms for concrete pouring behind B2 concrete footing (see Fig 1).
 - Drill tech drilled B1 foundation area to check how deep rocks are located.
 - See Art Pannu, Damon Brown, Gina Rizzardo, Thanh Le and Abdikarim Ali's diaries for additional contractors' activities and comments.

- Note
 - Drill tech crews are on site
 - Per requested by Art, informed Jason regarding the connection of B1 top platform (see Fig 2).
 - Noticed that dirt trickles over the silt fence during the drilling operation by drill tech and thus, informed Ron Lindsey (T.D.) and Jason Wilcox (CT) on the issue (see Fig 3).
 - 2 hours O.T.




Fig 1. Forms for concrete pouring behind B2 footing



It is not consistent with the plan
(detailed plan on the connection is
missing)

Fig 2. B1 top platform connection




Fig 3. Dirt trickles over the silt fence

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep