

Job Stamp 04-0120F4 SFOBB SAS

Construction Calendar no.	469		
Project working days no.	679		
Date	03/26/2008		
Inspectors Hours	Start	6:30	Stop 17:00
Shift Hours	Start	6:30	Stop 17:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 59 F Low: 48 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
D12-261	C	Manitowoc – 4100 W	8	2					T.D.
7-154	C	CAT – IT28B loader	8	2					T.D.
30-196	C	Lincoln Electric 300D generator	8	2					T.D.
549-20-6031	R	DCA25USI MQ power generator		2		8			For trailer (T.D.)
7R24999	C	F-150 pick-up	8	2					T.D.
L-270	C	D185Q Sullivan Palatek compressor	8	2					T.D.
246-01-6015	R	John Deere 9000lb Excavator		2		8			T.D.
	1	Richard Hiebert	8	2					Foreman (T.D.)
	1	Ron Lindsey	8	2					Foreman (T.D.)
	1	Adam Price	8	2					Pile Driver (T.D.)
	1	Duck Brewer	8	2					Pile driver (T.D.)
	1	Bill White	8	2					O.E. (T.D.)
	1	Ken White	8	2					O.E. (T.D.)
	1	Chris Brewer	8	2					Laborer (T.D.)
	1	Richi Hiebert	8	2					Laborer (T.D.)
AC-40	C	VHP 750 Ingersoll Rand compressor						8	Drill Tech
8M70628	C	2500 Dodge Ram						8	Drill Tech
UG63505	C	Ford F-800						8	Drill Tech
	C	Compact drill-rig						8	Drill Tech
	C	Batter drill platform						8	Drill Tech
	1	Brad Middleton						8	Foreman (Drill Tech)
	1	Gerado Trujillo						8	Drill Tech
	1	Sistos Aguirre						8	Drill Tech
	1	Ulises Aguilar						8	Drill Tech
	1	Luiz Martinez						8	Drill Tech
	1	Ishmail Leon						8	Drill Tech
	1	Nicolas Leon						8	Drill Tech

Description of Operation:

- Daily activity of contractors
 - T.D. continued to excavate A1 foundation (see Fig 1).
 - T.D. removed forms for the concrete behind B2 footing and sprayed curing compound (see Fig 2).
 - ABF surveyors checked the current elevation of the A1 foundation and located 4 corners of footing (see Fig 3). See the attachment #1 for the surveying data.
 - See Art Pannu, Damon Brown, Gina Rizzardo, Thanh Le and Abdikarim Ali's diaries for additional contractors' activities and comments.

➤ Note

- Lumbers for B1 working platform are on-site. Its size is 8 inch deep and 12 inch wide (see Fig 4)
- Gravels are on site for leveling of a crane
- 2 hours O.T. (10 hour shift)



Fig 1. T.D. excavates A1 foundation



Fig 2. T.D. removes forms for concrete behind B2 footing



Fig 3. ABF surveyors check the elevation of A1



Fig 4. Lumbers are on site

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep

TEMP. SUP

A-1 FTG. S.G.

ROUGH CHECK



Attachment # 1

PROJECT _____

SHEET _____ OF _____ DATE _____

3/26/08

□ = FOUND SET
 ○ FTG. CORNER ±

T.O. FTG = $\frac{7500}{-1600}$
 B.O. FTG = $\frac{5900}{}$

