

Job Stamp  
04-0120F4  
SFOBB SAS

Construction Calendar no. 471  
Project working days no. 681  
Date 03/28/2008  
Inspectors Start 6:30 Stop 17:00  
Hours  
Shift Hours Start 6:30 Stop 16:00

### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 58 F Low: 45 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental	IDLE		
D12-261	C	Manitowoc – 4100 W	8					T.D.	
7-154	C	CAT – IT28B loader	8					T.D.	
30-196	C	Lincoln Electric 300D generator	8					T.D.	
549-20-6031	R	DCA25USI MQ power generator				8		For trailer (T.D.)	
7R24999	C	F-150 pick-up	8					T.D.	
L-270	C	D185Q Sullivan Palatek compressor	8					T.D.	
246-01-6015	R	John Deere 9000lb Excavator					8	T.D.	
	1	Richard Hiebert					8	Foreman (T.D)	
	1	Ron Lindsey	8	1				Foreman (T.D.)	
	1	Adam Price					8	Pile Driver (T.D)	
	1	Duck Brewer					8	Pile driver (T.D)	
	1	Bill White	8					O.E. (T.D)	
	1	Ken White	8					O.E. (T.D)	
	1	Chris Brewer					8	Laborer (T.D.)	
	1	Richi Hiebert					8	Laborer (T.D.)	
AC-40	C	VHP 750 Ingersoll Rand compressor	8	1				Drill Tech	
8M70628	C	2500 Dodge Ram	8	1				Drill Tech	
UG63505	C	Ford F-800	8	1				Drill Tech	
	C	Compact drill-rig					8	Drill Tech	
	C	Batter drill platform					8	Drill Tech	
	1	Brad Middleton	8	1				Foreman (Drill Tech)	
	1	Gerado Trujillo	8	1				Drill Tech	
	1	Sistos Aguirre	8	1				Drill Tech	
	1	Ulises Aguilar	5					Drill Tech	
	1	Luiz Martinez	8	1				Drill Tech	
	1	Ishmail Leon	3					Drill Tech	
	1	Nicolas Leon	3					Drill Tech	

**Description of Operation:**

- Daily activity of contractors
  - T.D. further excavate A1 to match the elevation of the plan
  - T.D. leveled a crane (see Fig 1)
  - Drill tech carried out exploratory drilling around B1 footing (see Fig 2)
  - Drill tech performed shotcrete on A1 footing (see Fig 3).
  - See Art Pannu, Damon Brown, Gina Rizzardo, Thanh Le and Abdikarim Ali's diaries for additional contractors' activities and comments.

➤ Note

- Collected a ticket and a vendor's certificate of compliance (see attachments 1 and 2). Original copies are passed to Art Pannu.
- 2 concrete samples are prepared (1'x1'x0.5').
- Due to off-schedule of the contractor (T.D.) on Saturday, ask Drill Tech to bring 2 shotcrete samples from A1 to the top based on conversation and permission from Art. In addition, Art allows us to transport the samples on either Monday or Tuesday to Sacramento.
- Brad Middleton indicated that he wasn't able to get any surveying data from T.D. and thus, is not aware of whether the current elevation of the A1 is consistent with the plan.
- 2 hours O.T.



Fig 1. Leveling by T.D.



Fig 2. Exploratory drilling around B1 footing by Drill Tech



Fig 3. Shotcrete by Drill Tech

Inspector:  
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep

Attachment #1



San Francisco Plant # 528  
500 Armador Street  
San Francisco, CA 94124  
1-866-476-2764

3/28/2008

82832989

P.O. #

PROJECT NO.

31228072

BILL TO

SHIP TO

30081790  
DRILL TECH (NORCAL - JOB REQ)  
2200 WYMORE WAY

34478578  
YERBA BUENA ISLAND SAN FRANCISCO  
YERBA BUENA ISLAND SAN FRANCISCO

CONTRA COSTA

LOAD	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCH.	LEAVE JOB SITE	ARRIVE PLANT	STAND-BY TIME
12:59:48	1316	1343	1343				

SLUMP	PLANT NO.	TRUCK NO.	DRIVER	MAP ZONE
2.0 in. 1-3"	828	3512	WINKLER, JAMES RODNE	090 0648-F2

ORDER	PRODUCT CODE	REFERENCE	USAGE
90013894 / 1	G-000-3-G-GM-13-1-Z-KKA	160808	SHOTCRETE

LOAD QTY	CUMULATIVE QUANTITY	ORDERED QUANTITY	U/M	PRODUCT CODE	PRODUCT DESCRIPTION	PRICING	
						UNIT	EXTENSION
3.00	3.00 / 3.00		YD3	60808	M3 SHOT 392 KG C+F 25 9.5MM		
1.00			EA		G0003GGM131ZKKA FUEL SURCHARGE RM		
1st Service Sent : - Truck							
2nd Service Sent : - Truck							
DRUM REVOLUTIONS							

8 gallons water are added on site upon request by Drill Tech.

SPECIAL INSTRUCTIONS	SALES TAX
JOBSITE - MACALA RD, NORTH GATE RD / MAP PG 848 F/2 send a cert of compliance	
	TICKET TOTAL
	SUB-TOTAL
	STAND-BY TIME
13:02:00	TOTAL

All terms and conditions contained in the Material Quote and Credit Application and Agreement are hereby incorporated into this document and made a part hereof. This document is subject to the terms and conditions appearing on the reverse side hereof.  
NOTICE: THE STRENGTH OF CONCRETE DESCRIBED IS BASED UPON A SLUMP OF 3 TO 5 INCHES, OR AS SPECIFIED BY THE APPROVED MIX DESIGN WHEN TESTED IN ACCORDANCE WITH ASTM C-94. THE CUSTOMER IS RESPONSIBLE FOR REQUIREMENTS OF ACI 305A AND 306.

THE UNDERSIGNED AUTHORIZED ADDITION OF \_\_\_\_\_ GALLONS OF WATER.

SLUMP TAKEN:  YES  NO TEST CYL TAKEN:  YES  NO

WEIGHMASTER CERTIFICATE

THIS TO CERTIFY that the following described commodity was weighed, measured or counted by a weighmaster, whose signature is on this certificate, who is a recognized authority of accuracy, as prescribed by Chapter 7 (commencing with Section 12700) of Division 5 of the California Business and Professions Code, administered by the Division of Measurement Standards of the California Department of Food and Agriculture.

REASON FOR STANDBY: \_\_\_\_\_  
CUSTOMER ASSUMES RESPONSIBILITY AND /OR LIABILITY FOR ANY PERSONAL OR PROPERTY DAMAGE WITHIN THE CURB AND PROPERTY LINE. ALL CLAIMS MUST BE MADE AT TIME OF DELIVERY.

By Deputy X  
700DT002CA Weigh Master

RECEIVED AND ACCEPTED BY: \_\_\_\_\_

CUSTOMER 1 COPY 1584957

Attachment #2

No. 516148

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION  
VENDOR'S CERTIFICATE OF COMPLIANCE  
MR-0543 (REV. 5/93) #CT-7541-6020-2

PRECAST CONCRETE PRODUCTS OR  Ready Mix  
TO: Drill Tech  
STATE HIGHWAY ENGINEER

We certify that the portland cement, chemical and mineral admixtures contained in the material described below are brands stated and comply with specifications for:

CONTRACT NUMBER: Order #90013894  
CEMENT BRAND Cemex MILL LOCATION  
TYPE II Mod Davenport

CHEMICAL ADMIXTURE

1. BRAND \_\_\_\_\_ MANUFACTURER \_\_\_\_\_  
TYPE \_\_\_\_\_  
2. BRAND \_\_\_\_\_ MANUFACTURER \_\_\_\_\_  
TYPE \_\_\_\_\_

CHECK BOX IF A CHEMICAL ADMIXTURE WAS NOT USED

MINERAL ADMIXTURE

MANUFACTURER ISG CLASS F

CHECK BOX IF A MINERAL ADMIXTURE WAS NOT USED

DELIVERY DATE (Ready-Mix) 3/28/06 DATES OF FABRICATION (Precast)

LIST PRODUCTS TO WHICH CERTIFICATE APPLIES. (Show size and lin. ft. of pipe, etc., delivery slip numbers for ready-mix.)

982832989

MANUFACTURER OF CONCRETE PRODUCTS

By: AUTHORIZED REPRESENTATIVE SIGNATURE

Cemex  
[Signature]

FM 93 1839

Original to Res. Engr. Retain Duplicate.

OSP 01 55624