

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
 04-SF-80-13.2/13.9 04-0120F4
 SFOBB SAS
 San Francisco Co. in San Francisco
 Fm 0.6 km to 1.3 km East of Yerba Buena
 Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **4/3/08**

NIGHTWORK **THURSDAY**

Shift Hrs Start **7:00** Stop **15:30**
 Engineer's Hrs Start **7:00** Stop **15:30**


ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: W2 Cap Beam	7-day const. cal.: 477	Weather: clear
<p>ABF completed the keyway on the south end of the intermediate diaphragm - to the height that they could work safely. The height of the bulkhead/keyway may need to be extended when the forms are closed up. They started work on the bulk head between pour 2 and 5 on the north side of the intermediate transverse diaphragm. I told them that they will need to plumb up both this bulkhead and the south bulkhead because they were both noticeably out of plumb. They started placing tieback bolts in the forms with pvc tubes. They had to spread some of the vertical rebar to put these bolts through so we allowed them to because these are non-contact splices with a 150mm max space.</p>		
 <p>bulkhead on south end</p>	 <p>jacking saddle detail in northeast void</p>	
Materials:		

Insp. Hrs.	
REG: 8.0	INTERMITTENT INSPECTION
OT:	



 DAVID CHUNG TE/CT
Title