

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 492
Project Work Day No. 702
Date **04/18/2008**
Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.											REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver	8									Tony Crieghton	ABF
3	1	Pile Driver	8									George Mcneil	ABF
4	1	Laborer	8									Jose Molina	ABF
5	1	Laborer	8									Rickie Campos	ABF
6	1	Crane Operator	8									Dale Thomas	ABF
7	1	Pile Driver								8		Rodney Thompson	ABF off
8	1	Pile Driver J/M	8									Audre Hudson	ABF
9	1	Operator Apprentice/Forklift	8									Douglas Greene	ABF
10	1	Pile Driver/Welder	8									Harry Wheat	ABF
11	1	Elevator Operator	8									Howard Schroyer	ABF
12	1	Pile Driver	8									Nigel Lohse	ABF Foreman
13	1	Pile Driver								8		Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver	8									Darron Smalls	ABF
15	1	Pile Driver	8									Josh Menchaca	ABF
16	1	Pile Driver	8									Tony Bragg	ABF
18	1	Pile Driver	8									Paul Mason	ABF
19	1	Pile Driver	8									Andy Adam	ABF
20	1	Pile Driver	8									Kurt Chaffion	ABF
21	1	Pile Driver	8									Jeffe Johnasen	ABF
22	1	Pile Driver	8									Ken Reynolds	ABF
23	1	Iron worker Foreman										Lance Gaike	ABF/RSC
24	1	Iron worker										Tim Greenlee	ABF/RSC
25	1	Iron worker										Joe Bell	ABF/RSC
26	1	Iron worker										Victor Quiroz	ABF/RSC
27	1	Iron worker										Moises Leon	ABF/RSC
28	1	Iron worker										Jorge Lopez	ABF/RSC
29	1	Iron worker										Jose Monzano	ABF/RSC
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	1 st Man Lift S-125								8			Hertz Rental
	1	2 nd Man Lift S-125								8			Hertz Rental

All flagging by CC Myers.


Additional Work on/off site:

(a) The Temporary Tower Foundation work continues.

(b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity.

(c) Informed Gil that the Form work Bulkheads for West Wall adjacent to Jacking Saddle do not seem to have any restraint. I told him that I have discussed this with ABF's Branden on Wednesday and with Mark and Jim on Friday. They seem to think that it is OK as it is.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep