

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 488
Project Work Day No. 698
Date 04/14/2008
Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver	8									Tony Crieghton	ABF
3	1	Pile Driver	8									George Mcneil	ABF
4	1	Pile Driver								8		Luke Paulk	ABF to Pier 7
5	1	Laborer	8									Jose Molina	ABF
6	1	Laborer	8									Rickie Campos	ABF
7	1	Crane Operator								8		Dale Thomas	ABF, mother passed away
8	1	Pile Driver	8									Rodney Thompson	ABF
9	1	Pile Driver J/M	8									Audre Hudson	ABF
10	1	Operator Apprentice/Forklift	8									Douglas Greene	ABF
11	1	Pile Driver/Welder	8									Harry Wheat	ABF
12	1	Elevator Operator	8									Howard Schroyer	ABF
13	1	Pile Driver	8									Nigel Lohse	ABF Foreman
14	1	Pile Driver								8		Terry Brown	ABF Gone for 2-3 months
15	1	Pile Driver	8									Darron Smalls	ABF
16	1	Pile Driver								8		Jason Matlock	ABF to Pier 7
17	1	Pile Driver	8									Josh Menchaca	ABF
18	1	Pile Driver	8									Tony Bragg	ABF
19	1	Pile Driver	8									Amanda Teniez	ABF
20	1	Pile Driver	8									Paul Mason	ABF
21	1	Pile Driver								8		Andy Adam	ABF vacation
22	1	Pile Driver	8									Kurt Chaffion	ABF
23	1	Pile Driver	8									Jeffe Johnasen	ABF
24	1	Pile Driver	8									Ken Reynolds	ABF
25	1	Crane Operator New Replacement	8									Mark Mom	ABF
26	1	Iron worker Foreman										Lance Gaigne	ABF/RSC
27	1	Iron worker										Tim Greenlee	ABF/RSC
28	1	Iron worker										Joe Bell	ABF/RSC
29	1	Iron worker										Victor Quiroz	ABF/RSC
30	1	Iron worker										Moises Leon	ABF/RSC
	1	Liebeherr Crane LR 1300	8									330 T	ABF

1	1 st Man Lift S-125										8		Hertz Rental
1	2 nd Man Lift S-125										8		Hertz Rental
1	Lincoln Vantage Welding M/C 768-50-4005												ABF
1	Lincoln Vantage Welding M/C 768-50-4009												ABF
1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
1	MQ Power Generator 220										8		ABF Main power broke
1	MQ Whisper Watt 7000 549-07-5006										8		ABF
1	MQ Whisper Watt 7000 549-20-4007	8											ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293	8											ABF
1	Ingersoll Rand Air Compressor 185R	8											ABF Deck
1	Ingersoll Rand Flood Lights 536-40-6831	8											ABF
1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843	8											ABF power
1	Genie 541-4000N Flood	8											ABF power
1	Genie 541-4000N Flood												ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	8											ABF

Weather: Sunny morning, wind medium to high, Hi 68 F Lo 47 F Dark in morning.

Description of Operation:

ABF is welding/assembling formwork for the walls.

No work on Hinge K Assembly.

Bo work on the blockouts as that crew is helping in the formwork panel erection.

ABF continues working on erection of the formwork panels on the east & west walls, interior north-south wall and the Jacking saddle support east-west wall.

ABF is installing the formwork support tie rods along the length and height of form work panels.

ABF surveyors assisting in making the columns plumb and giving layouts and elevations for formwork.

ABF continues working on forming bulkhead on the north and south ends of the north-south diaphragm wall getting ready for next pour.

ABF forming up the openings in the north south wall and the jacking saddle wall of the next pour.

ABF continues assembling/fabricating the cooling pipes/manifold for the Thermal control for the 2nd pour of May 6, 2008.

ABF continues installing the cooling pipes in the east wall and the jacking saddle wall.

RSC continues erecting rebars for the all the Walls of the next pour.


ABF received a truck load of rebars, Release No B-1032.T3 and T9 for a total of 1799 KG. These are replacement rebars received on 4/4/08 weighing 2688 KG.

All flagging by CC Myers.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work continues.
- (b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity.
- (c) Jim Davidson sent the letter from CTL regarding repairs of cracks. This will be on the PMIV tomorrow.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep