

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Foundation work at A-1, B-1 & B-2 and Marine work

WEATHER	Clear/60+ *F
---------	--------------

REMARKS

Attend Contractor's tailgate staff meeting at Yerba-Buena Island.

Drill-Tech to proof load test Micro-piles at B-2. Conversation with T-D and Drill-Tech revealed that ABF a JV had informed them (Subcontractor) Conversation with T-D and Drill-Tech revealed that ABF a JV had informed them (Subcontractor) that CT field engineers will shut down the testing operation if stiffeners not welded to the load bearing beams.

CT never directed the Sub-contractor or the General of a shut down, this was a safety concern and adherence to approved work plans.

ABF a JV shut down the D-T and Drill-Tech work at the island, need stiffeners welded to load bearing beams and dial gage for testing.

T-D submitted a revision to their testing procedure and Bill O (ABF) provided a copy to CT via e-mail.

T-D has only the Foreman, OE for crane and OE for loader onsite. A-1, remove grouting equipment and Dunn age.

The on-site crane also to be used for lifting and moving 600ton jack at B-2.

No work at B-1 or B-2.

T-D has a full crew at Berth-7 working on DB-5 and Big-digger 2250 crane barge.

Completed review of ABF submittal # 000654 R 0. Posted comments on PMIV and resolved the submittal.

Met with Jason Wilcox and reviewed items and operations to look for and do, since he will be taking over lead duties.

Finalized TT construction meeting minutes.


REC'D *08 APR 26 #004445
Signature

TE - Civil
Title
Arashdeep Pannu