

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Foundation work at A-1, B-1 & B-2 and Marine work

WEATHER	Overcast/60+ *F
---------	-----------------

REMARKS

Attend Contractor's tailgate staff meeting at Yerba-Buena Island.

Drill-Tech to continue drilling at pile # 1, 4 and 5. Resolution on pile # 5 - cut the obstruction and continue drilling.

T-D has only the Foreman, OE for crane and OE for loader onsite at A-1. The crane is used for providing access (Man-basket) to A-1 for and moving compact drill rig.

No work at B-1 or B-2.

T-D has a hole crew at Berth-7 working on DB-5 and Big-digger 2250 crane barge.

T-D continues to be un-cooperative and have refused to provide employee names, trade, equipment ID and work-plan for the day to Jason W.

Steve C from T-D informed Jason that he needs to contact ABF a JV for any information

Met with Gilel and informed him of the issue again.

Met with Jason Wilcox and briefly went over things to look for and do, since he will be taking over lead duties.

Briefly worked on the meeting minutes for the TT construction meeting.

Had conversation with Gilel about possible Differing site conditions NOPC form ABF at MP # 5. Contract plans, Utility sheet # 20 clearly indicates possible guy-wire anchor and anchor-rod tie backs in the vicinity of W-2.

E-mailed John C (ABF) and requested a company (ABF a JV) procedure and policy for communication between CT and Sub-contractor.

Started review of RFI # 001284R00. Response, OK to use Disel Hammer in principle. Need additional driving system submittal and revisions to all approved submittal for pile driving and forth-coming submittals incorporating the use of Diesel hammers.

Resolution to RFI # 001294R00, OK to cut obstruction.


REC'D '08 APR 26 #004447
Signature

TE - Civil
Title
Arashdeep Pannu