

Contract No. 04-0120F4  
 04-SF-80-13.4, 13.8  
 ACBRIM-080-(094)N

Report No. 693  
 Date 4/10/2008  
 M T W **Th** F S S Circle Day  
 Shift Hr Start 0630 Stop 1530

ASSISTANT RESIDENT ENGINEER'S DAILY

E2 Crossbeam

REPORT


Location & Description of Operation

Continue assembly of E2 falsework middle brace frame

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER	
EQPT. NO.	No. Men	DESCRIPTION (of Equipment or Labor)	Regular Hours	OT						Cloudy 55 deg F	
			IDLE OR DOWN							REMARKS for Idleness or remarks)	(Reason other)
ABF		Pile Driver- Foreman	8							Ben Neal	
ABF		Pile Driver-Journeyman	8							Henry Wheat	
ABF		Pile Driver-Journeyman	8							Richard Yambao	
ABF		Pile Driver-Journeyman	8							Paul Eckstrom	
ABF		Pile Driver-Apprentice	8							Edward Mendoza	
ABF		Operator	8							Tim Campbell	
ABF		Oiler	8							Mel Thompson	
4100W		Crawler Crane	8							Manitowac 4100W	
767-06		Hoist	8							Pseries	
768504009		Welding Machine	8							Lincoln Electric - Vantage 500	
006184297		Compressor	8							Ingersoll-Rand	

Crew continuing to build access platforms on the brace frame. Leo Vega is on Vacation. Ben Neal taking over foreman duties until Monday.

Spent most of the day on the E2-T1 project extra work bills. Continuing to reject work bills that KFM submitted for CCO#34. These bills were submitted without the addition of the fringe benefits to the ironworkers normal salary as is required. KFM will resubmit the bills with the proper amounts.



Aaron J. Prchlik

T.E.

Signature

Title