

**ASSISTANT STRUCTURES REP. DAILY REPORT**

Location & Description of Operation

YBI - TEMP TOWERS

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER
			REGULAR	OT	RENTAL	QUANTITY			Idel or Down	overcast - clear 49 - 64°
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)								REMARKS
Traylor-Dutra	1	Richard Hiebert	8	2	}					Foreman - Piledriver
Traylor-Dutra	1	Adam Price	8	2						Piledriver
Traylor-Dutra	1	Doug Brewer	8	2						Piledriver
Traylor-Dutra	1	Bill White	8	2		T-D				Operator
Traylor-Dutra	1	Ken White	8	2						Operator
Traylor-Dutra	1	Jerome Lebrane	8	2						Laborer
Traylor-Dutra	1	Morgan Malfatti	8	2						Laborer
D12-261		Crane	8	2						Manitowac - 4100W
7-154		Loader	8	2						CAT - IT28B
30-196		Generator	8	2						Lincoln Electric 300D
549-20-6031		Generator	8	2						DCA25USI MQ
7R24999		Truck	8	2						Ford F-150 P/U
L-270		Air compressor	8	2						D185Q Sullivan

Name of Contractor(s)

Today, contractor continuing hand excavating @ A1. Office work during morning hours. 1100-1230hrs I was in the field. 1430-1530hrs I returned to the field, contractor forming @ B2 corner in prep for concrete pour.

For details of contractors operation for today and more information please see the diary of S.H. Song.

REC'D 08 APR 26 #00

Signature  
 DAMON BROWN

ASR  
 Title  
 Ass't Structures Rep.