

ASSISTANT STRUCTURES REP. DAILY REPORT

Location & Description of Operation

YBI - TEMP TOWERS

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OT	RENTAL	QUANTITY		Idle or Down	Rain - overcast 49 - 59°	
									REMARKS	
Traylor-Dutra	1	Richard Hiebert	8	2	}	T-D			Foreman - Piledriver	
Traylor-Dutra	1	Adam Price	8	2			Piledriver			
Traylor-Dutra	1	Doug Brewer	8	2			Piledriver			
Traylor-Dutra	1	Bill White	8	2			Operator			
Traylor-Dutra	1	Ken White	8	2			Operator			
Traylor-Dutra	1	Jerome Lebrane	8	2			Laborer			
Traylor-Dutra	1	Morgan Malfatti	8	2			Laborer			
D12-261	1	Crane	8	2				Manitowac - 4100W		
7-154	1	Loader	8	2				CAT - IT28B		
30-196	1	Generator	8	2				Lincoln Electric 300D		
549-20-6031	1	Generator	8	2				DCA25USI MQ		
7R24999	1	Truck	8	2				Ford F-150 P/U		
L-270	1	Air compressor	8	2				D185Q Sullivan		
Drill Tech	1	Brad Middleton	8	}	DRILL TECH				Foreman	
Drill Tech	1	Gerardo Trehilio	8			Operator				
Drill Tech	1	Ulyssis Aguilera	8			Operator				
9B62323	1	Semi Trailer	8					Peterbilt		
UG63505	1	Truck	8					Ford F-800		
AC-40	1	Air compressor	4					IngersollRand VHP-750		
DR-3	1	Drill Rig	4							

Name of Contractor(s)

Today, Drill Tech is working on wall support for the existing retaining wall. They drilled seven 4' holes per plan, poured 4000psi cement grout and installed seven TS4x4x1/2 posts. 2 samples were taken to observe the characteristics of the grout. Holes were drilled from 0740-0945hrs. Grout poured in drilled holes 1200-1230hrs. Posts were dropped in place after grout poured in drilled hole. Drill tech attempted to drill 5' holes for the Baseplate #10 Rock bolt rods for the excavation platform. There was no rock at that location therefore Traylor-Dutra laborers started hand excavation @ location B2 for the remaining shift. 3 of 4 ecology blocks that were set on side slope were reset. Dutra excavated by hand to level out the location of the blocks. I worked 2 hours overtime to cover the contractors operations.

REC'D '08 APR 21

Signature
 DAMON BROWN

ASR
 Title
 Asst Structures Rep.