

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Report No. 457  
Project Work Day No. 667  
Date 14-MAR-2008  
Shift Hours Start 06:30 Stop 16:00

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

**Weather:** Fog and wind, 55°-65°

| EQUIPMENT AND/OR LABOR: |             |                                     | HOURS - ITEM NO. |                |  |  |  |  |  |  |  |  | REMARKS |  |  |              |
|-------------------------|-------------|-------------------------------------|------------------|----------------|--|--|--|--|--|--|--|--|---------|--|--|--------------|
|                         |             |                                     | REGULAR HOURS    | OVERTIME HOURS |  |  |  |  |  |  |  |  |         |  |  | IDLE OR DOWN |
| Equip. #                | N O - M E N | DESCRIPTION (Of Equipment or Labor) |                  |                |  |  |  |  |  |  |  |  |         |  |  |              |
| D12-261                 | C           | Manitowoc Crane                     |                  |                |  |  |  |  |  |  |  |  |         |  |  |              |
| L-270                   | R           | D185Q Sullivan Air Compressor       |                  |                |  |  |  |  |  |  |  |  |         |  |  |              |
| 7R24999                 | C           | F-150 Pick up Truck                 |                  |                |  |  |  |  |  |  |  |  |         |  |  |              |
| 30-196                  | C           | Power Generator                     |                  |                |  |  |  |  |  |  |  |  |         |  |  |              |
| 7-154                   | C           | CAT-IT28B Loader                    |                  |                |  |  |  |  |  |  |  |  |         |  |  |              |
|                         | 1           | Richard Hiebert (FOR)               | 8                |                |  |  |  |  |  |  |  |  |         |  |  |              |
|                         | 1           | Ken White (OE)                      | 8                |                |  |  |  |  |  |  |  |  |         |  |  |              |
|                         | 1           | Bill White (OE)                     | 8                |                |  |  |  |  |  |  |  |  |         |  |  |              |
|                         | 1           | Adam Price (PLDR)                   | 8                |                |  |  |  |  |  |  |  |  |         |  |  |              |
|                         | 1           | Doug Brewer (PLDR)                  | 8                |                |  |  |  |  |  |  |  |  |         |  |  |              |
|                         | 1           | Craig Brewer (PLDR)                 | 8                |                |  |  |  |  |  |  |  |  |         |  |  |              |
|                         | 1           | Richie Hiebert (PLDR)               | 8                |                |  |  |  |  |  |  |  |  |         |  |  |              |

**Description of Operation:**

- Drafted and sent in SUB 368R01, 268R06, 399R03, 420R02, 582R00, 291R08
- Field Visit, arrived 6:30AM
  - Two new laborers Craig and Richie arrived on site
  - Excavating at A1 resumed by bringing laborers and skip box down to the site via man basket and crane; workers continue by method of hand drill and shovels.
  - B1: SWPPP work is still on hold until there is an approved plan
  - 1:00pm: Platform that is to be place at B1 was brought to site.
- Drafted response letter to S373R05
- Worked 1 hour O.T.

**Inspector:**

Gina Rizzardo *Gina Rizzardo* Transportation Engineer/Assistant Structure Rep.