

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Report No. 450  
Project Work Day No. 660  
Date 07 08-MAR-2008  
Shift Hours Start 0630 Stop 16:00

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

**Weather:** Fog and sun, 55°-65°

		HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:		#8 FURNISH TEMPORARY TOWERS											IDLE OR DOWN	REMARKS	
Equip. #	N O · M E N		DESCRIPTION (Of Equipment or Labor)											Name	Contractor
SEE ART PANNU'S DIARY FOR CONTRACTOR'S EQUIPMENT AND LABOR DESCRIPTIONS															

**Description of Operation:**

- Field Visit, arrived 6:30am:
  - A1: Traylor installed silt fence and straw barriers
  - B2: Removed spoils via skip box and shovel then moved vertical drill via crane to and drilled Micropile #3, Drill Tech measured the final depth to be 42'-3."
  - After spoils were removed, the drill was set up over Micropile #4 and drilling resumed.
  - See Abdikarim Ali and Seong-Hyeok Song's diaries for more information.
  - Contractor work 8hr shift and does not plan to work tomorrow
- Assigned four new submittals, checked for completeness
- Drafted letter for S373R4
- Worked 1 hour O.T.

**Inspector:**

Gina Rizzardo *Gina Rizzardo* Transportation Engineer/Assistant Structure Rep.