

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Report No. 442  
Project Work Day No. 652  
Date 28-FEB-2008  
Shift Hours Start 0730 Stop 16:30

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**


**Weather:** Clear and sunny, 56°-70°

HOURS - ITEM NO.												REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	#8 FURNISH TEMPORARY TOWERS										
SEE ART PANNU'S DIARY												Name	Contractor

**Description of Operation:**

- Drafted response to S401R01; will hold off on sending in as TY Lin is to revise the stamping on two of the sheets.
- Got to field at 9:30
  - Traylor continued clearing at A1.
  - Concrete truck got to site around 1pm and finished filling forms by around 1:30. We took two cylinder samples and stored in the cure box just west of W2.
- 3pm: Temporary Tower Meeting
- 4pm: T1 Erection Meeting

**Inspector:**

Gina Rizzardo  Transportation Engineer/Assistant Structure Rep.