

Job Stamp 04-0120F4 SFOBB SAS

Report No.	<u>440 441</u>
Project Work Day No.	<u>660 651</u>
Date	<u>27-FEB-2008</u>
Shift Hours	Start <u>0630</u> Stop <u>17:00</u>

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR – ABFJV

Weather: Clear and sunny, 54°-67°

Description of Operation:

- Got to field at 6:30
 - Traylor used crane and man basket to get crew down to A1 to start excavating for platform. The muck box was brought down to site using the crane, filled with spoils, and periodically emptied.
 - Work started on building up the "floating" NE corner of the pile cap at B2. Traylor installed forms at 4 dowels – 2 verticals and 2 battered, each around 1' into the soil. They plan on installing the 10" pipe and pouring the concrete tomorrow afternoon.
- Sent in response for S373R03
- Worked 2 hours overtime

Inspector:

Gina Rizzardo *Gina Rizzardo* Transportation Engineer/Assistant Structure Rep.