

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **492**
Project Work Day No **702**
Date **04/18/2008**
Shift Hours Start **6:00** Stop **2:30**
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:											IDLE OR DOWN	REMARKS	
Equip. #	N O . M E N	DESCRIPTION (Of Equipment or Labor)											Name
	1	Foreman	8									Leo Vega	ABF
	1	Pile Driver	8									Richard Yambao	ABF
	1	Pile Driver	8									Henry Wheat	ABF
	1	Pile Driver	8									Paul Eckstrom	ABF
	1	Pile Driver	8									Ed Mendoza	ABF
	1	Crane Operator	8									Tom Watts	ABF
	1	Oiler	8									Mel Thompson	ABF
	1	Crawler Crane										Manitowoc	ABF
768-50-4009	1	Welding Machine										Lincoln	ABF
	1	Oxy Propane set											ABF
769-50-4005	1	Welding Machine									idle		ABF

Weather: Clear 72 F

Description of Operation:

1. welding angle Iron on falsework intermediate steel frame for walk way supports.
2. Welding box profile on falsework intermidiate steel frame for base of guard rail posts.
3. setting 40 mm thick ply woods for walk way and tying them with flat head bolts to angle irons.
4. Drilling holes in W 36 X160# beams to make them ready for soffit deck frame.

Additional Work on/off site:

1. Welding riggers for barges.
2. assembly of flexy float barge.

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep