

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
Form HC-10A (Rev. 6/80)

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No **491**  
Project Work Day No **701**  
Date **04/17/2008**  
Shift Hours Start **6:00** Stop **2:30**  
Inspector Shift 6:30 AM to 3:00 PM

**ASSISTANT STRUCTURAL REPRESENTATIVE.**

**CONTRACTOR - ABFJV**

HOURS - ITEM NO.											IDLE OR DOWN		REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)												
	1	Forenan	8									Leo Vega	ABF	
	1	Pile Driver	8									Richard Yambao	ABF	
	1	Pile Driver	8									Henry Wheat	ABF	
	1	Pile Driver	8									Paul Eckstrom	ABF	
	1	Pile Driver	8									Ed Mendoza	ABF	
	1	Crane Operator	8									Tom Watts	ABF	
	1	Oiler	8									Mel Thompson	ABF	
	1	Crane										Manitowoc	ABF	
768-50-4009	1	Welding Machine										Lincoln	ABF	
	1	Oxy Propylene set											ABF	

**Weather:** Clear 72 F

**Description of Operation:**

1. welding angle Iron on falsework intermediate steel frame for walk way supports.
2. Welding box profile on falsework intermidiate steel frame for base of guard rail posts.
3. setting 40 mm thick ply woods for walk way and tying them with flat head bolts to angle irons.
4. Setting wooden guard rail posts and stringers.
5. Welding HP12 x53 beam under the west side frame.
6. Helping Gil to check the elevations marked on E2 footing by ABF surveyors.

**Additional Work on/off site:**

1. Welding riggers for barges.

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep