

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **489**
Project Work Day No. **699**
Date **04/15/2008**
Shift Hours Start **6:00** Stop **2:30**
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | | REMARKS | | | |
|------------------|---------|--|---|---|---|---|---|---|----|----|----|---------|--|----------------|------|
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | | | IDLE OR DOWN | Name |
| | 1 | Forenan | 4 | | | | | | | | | | | Leo Vega | ABF |
| | 1 | Pile Driver | 4 | | | | | | | | | | | Richard Yambao | ABF |
| | 1 | Pile driver | 4 | | | | | | | | | | | Luke Paulk | ABF |
| | 1 | piledriver | 4 | | | | | | | | | | | Jason Matlock | ABF |
| | 1 | Pile Driver | 4 | | | | | | | | | | | Henry Wheat | ABF |
| | 1 | Pile Driver | 4 | | | | | | | | | | | Paul Eckstrom | ABF |
| | 1 | Pile Driver | 4 | | | | | | | | | | | Ed Mendoza | ABF |
| | 1 | Crane Operator | 2 | | | | | | | | | | | Tom Watts | ABF |
| | 1 | Oiler | 2 | | | | | | | | | | | Mel Thompson | ABF |
| | 1 | Crane | | | | | | | | | | | | Manitowoc | ABF |
| 768-50-4009 | 1 | Welding Machine | | | | | | | | | | | | Lincoln | ABF |
| | 1 | Oxy Propylene set | | | | | | | | | | | | | ABF |

Weather: Clear 70 F

Description of Operation:

1. welding angle Iron on falsework intermediate steel frame for walk way supports.
2. Welding box profile on falsework intermediate steel frame for base of guard rail posts.
3. setting 40 mm thick ply woods for walk way and tying them with flat head bolts to angle irons.
4. Setting wooden guard rail posts and stringers.
5. Welding HP 12x53 beam under the mid section cross beams of intermediate frame.
6. At about 10:00 am the crew went to complete the work on crane barge Manitowoc.

Additional Work on/off site:

1. Asembling flexy float and riggers of barges.

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep