

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **484**
Project Work Day No. **694**
Date **04/10/2008**
Shift Hours Start **6:00** Stop **2:30**
Inspector Shift **6:30 AM to 3:00 PM**

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV


		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:												IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
	1	Pile Driver	8										Richard Yambao	ABF
	1	Pile Driver	8										Henry Wheat	ABF
	1	Pile Driver	8										Paul Eckstrom	ABF
	1	Pile Driver	8										Ed Mendoza	ABF
	1	Crane Operator	8										Tim Campbell	ABF
	1	Deck Hand	8										Mel T. Oiler	ABF
	1	Crane	8										D B mantowic	ABF
768-50-4009	1	Welding Machine	8										Lincoln	ABF
006-18-4297	1	Compressor									idle		ingersole	ABF
	1	Oxy Propane set												ABF

Weather: Clear 75 F

Description of Operation:

1. Welding angle Iron on falsework intermediate steel frame for walk way platform supports.
2. Welding box profile on falsework intermediate steel frame for base of guard rail posts.
3. setting 40 mm thick ply woods for walk way and tying them with flat head bolts to angle iron.
4. Setting wooden guard rail posts and stringers.

Additional Work on/off site:

Inspector:  **Trans Engineer (C)/Asst. Struct. Rep**