

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 449
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 659
Form HC-10A (Rev. 6/80)	04-0120F4	Date	03/06/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.											REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	48 – Bar Reinforcing Steel (Bridge)								IDLE OR DOWN	Name Contractor	
												Name	Contractor
1	1	Regional Steel											
2	1	For labors and equipments of the day, please see Ali's diary											
3	1												


Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers A+B – Foundation construction.

Activities:

- Office work: Plans, specifications, working drawings and updated ABF's submittals review.
- Site visite:
 - Traylor-Dutra crew continued excavation spoil platform foundation at A1 in the morning.
 - Drill Tech crew continued drilling vertical micro pile at B2 foundation, pile #1 ...
 - Senior Geotechnical Engineer, Manuel S. Reyes, from Klohn Crippen Berger was present to observe the drilling operation. Manuel mentioned that the excavation at A1 required shoring if the excavation more than 5FT depth.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep