

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 441
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 651
Form HC-10A (Rev. 6/80)	04-0120F4	Date	2/27/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

		HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:		48 – Bar Reinforcing Steel (Bridge)											IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN		DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		Regional Steel													
1	1														
2	1	For labors and equipments of the day, please see Art Pannu's diaries													
3	1														

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers A+B – Foundation construction.

Activities:

- Office work: Plans and specifications review.
- Field inspection: Traylor-Dutra crew removed brush, bushes and trees at A1, and built formwork at B2.
- Safety issue: Three labors from Traylor-Dutra attached their safety harness into one lifeline during excavation operation at location A1, photos have been taken and sent to safety officer Alex Coloma.

Inspector:

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep