

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 434
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 644
Form HC-10A (Rev. 6/80)	04-0120F4	Date	2/20/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	48 - Bar Reinforcing Steel (Bridge)								IDLE OR DOWN	REMARKS	
												Name	Contractor
1	1	Regional Steel											
2	1	For labors and equipments of the day, please see Art Pannu diaries											
3	1												

Weather: Showers Hi 53 F Lo 49 F.


Description of Operation:

Temporary Tower A+B – Foundation construction.

Activities:

- It's rain in the morning, contractor pulled off half day, don't work in the afternoon due to the bad condition of the soil.
- Contact Gina and learn how to search in PMIV
- Borrow plans and submittal folder from Gina to review existing ABF Sub 00373R00.
- After lunch time, site visit with Gina, met Gil on site and discussed about the locations of Ecology blocks those should be placed on the horizontal surface according to shop drawings, **not on the wet slope, contractor has placed ecology blocks on the slope 300/1200. Gil mentioned that we should notify contractor to correct this issue.**

Inspector:



Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep